

WIND PROJECTS under FIT SYSTEM with Certificate of Confirmation of Commerciality as of September 30, 2014

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED FIT CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	ACTIVITIES UNDERTAKEN	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
I	Ilocos Norte	Burgos	Burgos Wind Power Project Phase 1	EDC Burgos Wind Power Corporation	WESC No. 2009-09-004	87	5/16/2013	Pre-construction 100 % Construction 83 % Interconnection 100 %	• Erected the 29 WTGs. • On-going construction of substation.			
			Burgos Wind Power Project Phase 2	EDC Burgos Wind Power Corporation	WESC No. 2009-09-004 (Additional Investment)	63	12/3/2013	Pre-construction 100 % Construction 80 % Interconnection 100 %	• Erected the 21 WTGs. • On-going construction of substation.			
		Pasquin, Burgos	Pasquin East Wind Power Project	Energy Logics Philippines, Inc.	WESC No. 2009-09-001	48	12/2/2013	Pre-construction 39 % Construction 0 % Interconnection 0 %	• On-going negotiation for project financing and acquisition of TL-ROW as per Work Plan.			
	Ilocos Norte	Pagudpud	Caparispisan Wind Power Project	North Luzon Renewable Energy Corporation	WESC No. 2009-09-005	81	7/2/2013	Pre-construction 99 % Construction 85 % Interconnection 59 %	• Erected 27 WTG. • On-going construction of substation and TL.			
			Pagudpud Wind Power Project	EDC Pagudpud Wind Power Corporation	WESC No. 2010-02-040	84	6/13/2014	Pre-construction 20 % Construction 0 % Interconnection 0 %	• Construction shall commence upon completion of Burgos Project.			
			Balaoi Wind Power Project	North Luzon Renewable Energy Corporation	WESC No. 2010-02-038	45	12/2/2013	Pre-construction 52 % Construction 0 % Interconnection 0 %	• Construction shall commence upon completion of Caparispisan Project.			
		Bangui	Bangui Bay Wind Power Project Phase 3	NorthWind Power Development Corporation	WESC No. 2012-07-058 (Additional Investment)	18.9	12/3/2013	Pre-construction 100 % Construction 98 % Interconnection 100 %	• Completed 6 WTG Foundations. • On-going completion/acceptance of SCADA with NGCP			
IV-A	Rizal-Laguna	Tanay, Pililla, Mabitac	Pililla Wind Power Project	Alternergy Wind One Corporation	WESC NO. 2009-09-018-AF1	54	5/16/2013	Pre-construction 99 % Construction 2 % Interconnection 0 %	• On-going completion of Pre-construction activities including financial closing as per Work Plan.			
		Pililla, Mabitac, Pakil	Mt. Sembrano Wind Power Project	Alternergy Sembrano Wind Corporation	WESC NO. 2009-09-018-AP2	72	2/13/2014	Pre-construction 20 % Construction 0 % Interconnection 0 %	• On-going completion of Pre-construction activities including financial closing as per Work Plan.			

WIND PROJECTS under FIT SYSTEM with Certificate of Confirmation of Commerciality as of September 30, 2014

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED FIT CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	ACTIVITIES UNDERTAKEN	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
VI	Aklan	Nabas, Malay	Nabas Wind Power Project	PetroWind Energy Inc.	WESC No. 2009-09-002	50	5/31/2013	Pre-construction 98 % Construction 20 % Interconnection 69 %	• On-going land rights acquisition for WTG foundations, access roads, and TL. • On-going civil works on access roads and WTG foundations.			
	Guimaras	San Lorenzo	San Lorenzo Wind Power Project	Trans-Asia Renewable Energy Corporation	WESC No. 2009-10-009	54	5/16/2013	Pre-construction 100 % Construction 33 % Interconnection 77 %	• On-going civil works for access roads and WTG foundations. • On-going stringing of overhead TL.			
	Negros Occidental	Pulupandan	Pulupandan Wind Power Project	FirstMaxpower International Corporation	WESC No. 2010-02-037	50	9/17/2013	Pre-construction 56 % Construction 0 % Interconnection 0 %	• On-going completion of Pre-construction activities including financial closing as per Work Plan.			