Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL Palm Concepcion Coal-Fired Power Plant Unit II	Coal	Palm Concepcion Power Corp.	Brgy. Nipa, Concepcion, Iloilo	Iloilo	VI	135.000 135.000	Jun 2028		The project was not able to secure long-term contracts due to the unavailability of viable CSP and still volatile nature of insurance premiums brought by the ongoing moratorium in coal
OIL-BASED  Bohol in-Island Diesel Power Plant	Oil	Mapslad Power Corporation (formerly Conal Holdings Corporation)	Brgy. Imelda, Ubay, Bohol	Bohol	VII	95.200	Jan 2025		- NGCP management approved Conal Holdings Corp.'s request for colocation at the Ubay Substation last Aug 13, 2024 NGCP is now preparing the Letter of Agreement (LOA) for CHC's entry and start of the construction for the interim connection Technical meeting with NGCP held in NGCP UBay Substation last 4 September 2024 and finalized the start of construction of the colocation/construction of interim connection in Bay 4 of NGCP Ubay Substation Started co-location work for structure 6 for the 138kV interim connection inside the NGCP UBay Substation.
Sulzer Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City,		VII	5.500	Completed	Jun 2025	-138kV Transmission Line, Plant 138kB Substation and 80 MVA Power Transformer were enercized last 9 December 2024.
Suizer Diesel Power Plant  Caterbillar Diesel Power Plant	Oil	General Milling Corporation  General Milling Corporation	Cebu M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu	Cebu	VII	2.000	Completed	Jun 2025	The expiry of the previously-approved System Impact Study which needs to be re-run
Cummins Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City,	Cebu	VII	1.000	Completed	Jun 2025	in order to consider into the study the updated settings information of the NGCP grid
GEOTHERMAL		3 1	Cebu		• • • • • • • • • • • • • • • • • • • •	83.645			West and the second sec
Biliran Geothermal Plant Project (Phase 1)	Geothermal	Biliran Geothermal Incorporated	Sitio Pulang Yuta, Brgy. Cabibihan, Caibiran, Biliran	Biliran	VIII	2.000	Dec 2023	Jun 2025	With show-caused order.  Embedded with BILECO  On shutdown due to technical issues of the power plant.
Mahanagdong Geothermal Brine Optimization Power Plant	Geothermal	Energy Development Corporation	Barangay Tongonan, Ormoc City, Leyte	Leyte	VIII	28.000	Jun 2025	Sep 2025	Ongoing project construction at 98% completion rate.
Bago Binary Geothermal Power Plant (formerly Northern Negros Geothermal Project)	Geothermal	Energy Development Corporation	Brgy. Mailum, Bago, Negros Occidental	Negros Occidental	NIR	5.645	Sep 2024	Mar 2026	With issued PCATC as load.  Under FM status due to heightened alert level 3 caused by the explosion eruption of Mt. Kanloan last 09 December 2024.
Biliran Geothermal Plant Project (Phase 2)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	Biliran	VIII	6.000	TBD	TBD	Installation will commence after completing the commissioning of Phase 1 - 2MW Biliran Power Plant (Still ongoing T&C)  The scope of the study for the reworks of BN1, BN4 & BN7 is being finalized and
Biliran Geothermal Plant Project (Phase 3)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	Biliran	VIII	42.000	TBD	TBD	expected to commence by August 2024.
HYDRO						34.130			
Upper Taft Hydroelectric Power Project	Hydro	Iraya Ventures, Inc.	Taft, Eastern Samar	Eastern Samar	VIII	14.160	Dec 2024	Apr 2025	- Testing and Commissioning completedAwaiting FCATC -Failed the load rejection test
Igbulo (Bais) Hydroelectric Power Project	Hydro	Century Peak Energy Corporation	Igbaras, Ilolio	Iloilo	VI	8.100	Oct 2024	Jun 2025	- For Testing and Commissioning - Awaiting for the approval of PCATC
Bao Hydroelectric Power Project	Hydro	LEYECO V	Kanangga, Leyte	Leyte	VIII	2.000	Feb 2026	Apr 2026	- Embedded Plant - LEYECO V - 61.55% as of December 2024
Binahaan Hydroelectric Power Project	Hydro	Dumduma Bacoy Power Corporation	Jaro, Leyte	Leyte	VIII	4.570	2027	2027	Right-of-Way issue (ongoing expropriation)  18.36% as of September 2024     Certificate of Confirmation of Commerciality is under FIT System
Binalbagan 1	Hydro	Almana Power Corporation	Canlaon City, Negros Oriental	Negros Oriental	NIR	5.300	2028	2028	- Certificate of Confirmation of Commerciality is under FIT System - 10% as of December 2024
BIOMASS  70-MW Biomass Cogeneration Plant (30-MW Expansion Project)	Biomass	Victorias Milling Company, Inc.	Victorias City, Negros Occidental	Negros Occidental	NIR	<b>44.000</b> 30.000	Apr 2025	Nov 2025	Major equipment and associated components such as transformers, panels, and breakers for the substation is expected to be delivered by February 2025. Targets to conduct T&C by 2nd quarter 2025 and commencement of commercial correlation is overalloss.
8 MW Biomass Cogeneration Plant (Expansion Project)	Biomass	Central Azucarera de San Antonio	Passi City. Iloilo	Iloilo	VI	8.000	Oct 2025	Dec 2025	- 100% completed construction of the additional 8-MW capacity Completed GCT of the 8MW additional capacity on 15 April 2024 With issued FCATC on 10 April 2025; Ongoing application of PAO/COC to ERC.
3 MW Biomass Cogeneration Power Plant Project (3 MW Phase 1)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	Negros Oriental	NIR	3.000	Oct 2025	TBD	- Ongoing evaluation of request for Forced Majuere
3 MW Biomass Cogeneration Plant Project (Phase 2: 3MW)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	Negros Oriental	NIR	3.000	Oct 2025	TBD	- 85% project completion of Phase II; construction activities is expected to commence ind quarter 2025.     - Onaoina evaluation of request for Forced Maiuere
SOLAR  Calatrava Solar Power Project	Solar	Aboitiz Solar Power, Inc.	Calatrava, Negros Occidental	Negros Occidental	NIR	1081.640	Dec 2024		Construction - 100% T&C - 95% WESM Registration - 100% COC Application - 70%
Dagohoy Solar Power Project	Solar	Dagohoy Green Energy Corporation (Transferred from PetroGreen Energy Corporation)	Dagohoy, Bohol	Bohol	VII	20.160	Oct 2024	Jun 2025	Received PCATC as Gen. on 10 Dec. 2024  Onosina TaC, Worlsh started, on 11 Dec. 2024  Construction - 10016; (Site Dev.)  TAC - 1006; - 1006; (Solar/Gride Facilities)  WESM Registration - 10016; COC Application - 006  -with secured FCATC 7 Aoril 2025
Cadiz City Solar Power Project	Solar	Puente Al Sol Inc.	Cadiz City, Negros Occidental	Negros Occidental	NIR	96.00	Sep 2025	Oct 2025	Construction - 90.35% T&C - 0% WESM Registration - 0%
Vista Alegre Sciar Power Project	Solar	Amatera Renewable Energy Corporation	Bacolod City, Negros Occidental	Negros Occidental	NIR	50.100	Aug 2025	Oct 2025	COC Application - 0% Construction - 73.64% T&C - 0% COC Application - 0% COC Application - 0% WP period: Mar 2023 - Feb 2028

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
1MW SAMELCO II - Paranas SPP	Solar	Samar II Electric Cooperative, Inc.	Paranas, Samar	Samar	VIII	1.050	Apr 2025		Construction - 90% T&C - 10% WESM Registration - 0% COC Application - 0% Colleged in project construction due to delay in delivery of materials.
									Reported challenge in CCC application. e.g., preparation of agreement for ER1-94 as one of the requirement of CCC application.  WP Period. Feb 2023 - Feb 2028  Construction - 0%  T&C - 0%  WESM Registration - 25%
Bacolod Rollforming Plant Solar PV System	Solar	Phinma Solar Energy Corporation	Tacloban City, Leyte	Leyte	VIII	0.120	Nov 2025	Dec 2025	COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028 Construction - 0%
Cebu Rollforming Plant Solar PV System	Solar	Phinma Solar Energy Corporation	Pagutlan, Tayud, Consolacion, Cebu	Cebu	VII	0.13	Nov 2025		T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
Kananga-Ormoc Sdar Power Project	Solar	Solar Philippines Visayas Corporation	Kananga and Ormoc City, Leyte	Leyte	VIII	300.000	Oct 2025	Dec 2025	Construction - 0% T&C - 0% WESM Registration - 0% COC Application - 0% GEA-1 WP Period: Dec 2019 - Dec 2021
1MW SAMELCO - Calbayog Solar Power Project	Solar	Samar I Electric Cooperative, Inc.	Carayman, Calbayog	Samar	VIII	1.050	Jan 2025	Dec 2025	Construction - 100% TAG. 95% WESM Registration - 0% COC Application - 40% COC Application - 40% Reported challenge in COC application, e.g., preparation of agreement for ER1-94 as one of the requirement of COC application. Walting for Final Schedule from GenDiesel and NPC to Turn-Over Construction - 21.67%
Bacolod Solar Power Project	Solar	Negros PH Solar Inc.	Bacolod City, Negros Occidental	Negros Occidental	NIR	130.05	Oct 2025	Feb 2026	TaSc - 0% WESM Registration - 0% COC Application - 0% WP Deriod: Mar 2023 - Feb 2028
San Isidro Solar Power Poject	Solar	San Isidro Solar Power Corp.	San Isidro, Leyte	Leyte	VIII	112.00	Aug 2025	Feb 2026	Construction - 75.25% T&C - 0% WESM Registration - 65% COC Application - 0% Phase 1 WP Period: Dec 2022 - Dec 2027
Ajuy 1 Solar Power Plant Project	Solar	Joy-Nostaig Solaris Incorporated	Brgy. Tipacia, Ajuy Iloilo	lloilo	VI	14.000	Dec 2025		Construction - 0% T&C - 0% WESM Registration - 0%
Lucia Solar Power Project	Solar	Apolaki Eight Inc.	Barangay Luca, Ajuy, Iloito	lloilo	VI	40.000	Sep 2026		GEA.2 With earlier Target COD: Sep 2026 Target COD as per the GEA DCD
Silay 2a Solar Power Project	Solar	Citicore Solar Negros Occidental 2, Inc.	Silay City, Negros Occidental	Negros Occidental	NIR	30.000	Jul 2026	Dec 2026	Construction - 72% T8C - 0% WESM Registration - 0% GEA-2
Silay 2b Solar Power Project	Solar	Citicore Solar Negros Occidental 2, Inc.	Silay City, Negros Occidental	Negros Occidental	NIR	20.000	Jul 2026	Dec 2026	Construction - 72% T&C - 0% WESM Registration - 0% GEA-2

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
San Isidro Solar Power Poject	Solar	San Isidro Solar Power Corp.	San Isidro, Leyle	Leyte	VIII	112.00	Aug 2026	Jul 2027	Construction - 75 25% T&C - 0% WESM Registration - 65% COC Application - 0% Phase 1 Phase 1
Taft Solar Power Project	Solar	Taft Solar Energy Corporation	Taft, Eastern Samar	Samar	VIII	17.500	Apr 2028	Oct 2028	Construction 97% TaC- 0% WESM Registration - 0% COC Application - 0% With earlier Target COD: Dec 2024
WIND						619.560			WP period: Feb 2024 - Jan 2029
Nabas Wind Power Project	Wind	PetroWind Energy Inc.	Nabas and Malay, Aklan	Aklan	VI	13.560	Aug 2025	Oct 2025	Under GEA-1 (Phase 2 - 1.3.2 MW); Overend by valid WESC, COR, and COCOC; With an issue on the Resolution of Support from LGU of Malay. With issued PCATC on 04 April 2024 and extended until 03 March 2025. 3 WTGs were installed, commissioned, and completed the Grid Compliance Test (CCT) on 13 December 2025. On-going construction of the remaining 3 WTGs and the corresponding GCT is targeted to be undertaken by Q3 of 2025. Completed WESM Registration as Load and Generator on 20 March 2024 and 04 April 2024, respectively.
Gemini Wind Power Project	Wind	Gemini Wind Energy Corp.	San Isidro, Northern Samar and Calbayog City, Samar	Northern Samar and Samar	VIII	304.000	Nav 2026	Dec 2026	Under GEA-2 (Offered capacity of 200.000MW);  Covered by valid WESC and COR.  Under Pre-development Stage It can be noted that last 22 August 2024, GWEC applied for a new clearance for SIS but was denied last 30 August 2024 as their capacity is originally 200.000MW but on their application in becomes 30 August 2024 as their capacity is originally 200.000MW but on their application in becomes 30 August 2024 as their capacity in originally 200.000MW but on writing if they really intent to amend heir capacity.  With request for an increase in project capacity from 200.000 MW to 304.000 MW. dated 25 Sep 2024  GWEC submitted document, the request for capacity amendment from 200.000MW to 304.000MW is acceptable and has been reflected in the database.  Also, based on GWEC's August 2024 - Monthly report their target testing and commissioning date becomes November 2026 from Cotobox 2026.
Bago Wind Power Project	Wind	FirstMaxpower International Corporation	Bago City , Negros Occidental	Negros Occidental	NIR	150.000	Oct 2026	Dec 2026	Under GEA-2 (Offered capacity of 150.000MW); Under Pre-development Stage; On 27 November 2024, the assignment of WESC from FirstMaxpower International Corporation (PMIC) to Bage-Negros Energy Corporation (BNEC) was approved. Still does not have a request for the assignment of GEA COA from FMIC to BNEC.
Iloilo CW 1 Wind Power Project	Wind	Citicore Wind Energy Corporation	Maasin, Alimodian, Leon, San Miguel, Oton, and Tigbauan, Iloilo	Ilcilo	VI	152.000	Nov 2026	Dec 2026	Under GEA-2 (Offered capacity of 152.000MW); Under Pre-Development Stage On 19 September 2024, the assignment of WESC from Citicore Wind Energy Corporation (CWEC) to Citicore Wind Isloito 1Inc. (CWI11) was approved; On 28 January 2025, the assignment of the Green Energy Auction (GEA) Certificate of Award (COA) No. GEA2-W2023-10-010 from CWEC to CWI11 was approved.
ENERGY STORAGE SYSTEM (ESS)	BESS		Tribuna Luda		VIII	310.000 20.000			Delays due to COVID-19 pandemic: Contingent to the releasing of bid bulletin for the
Tabango Battery Energy Storage System		SMGP BESS Power Inc.	Tabango, Leyte	Leyte			Mar 2024		Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of the Competitive Selection Process by NGCP/For Reserve Market
Tongonan Energy Storage System	BESS	Energy Development Corporation	Brgy. Lim-ao, Kananga, Leyte	Leyte	VIII	30.000	Dec 2024		Equipment delivery and installation delays, which have now been hurdled. Ongoing delays with the rehabilitation of the existing Tongonan Gas Insulated Switchgear.
Southern Negros Energy Storage System Dingle Battery Energy Storage System	BESS BESS	Energy Development Corporation  SMGP BESS Power Inc.	Brav. Puhacan. Valencia. Necros Oriental  Dingle, Ilcilo	Nearos Oriental	NIR VI	30.000 20.000	Dec 2024 Feb 2026		Equirement delivery and installation delaws, which have now been hurdled belays due to COVID-19 pandemic (TR&C and TCOD on-hold per latest Monthly Accomplishment Report submission), On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of MCOP for the additional Ancillary Service requirement
Northern Negros Energy Storage System	BESS	Energy Development Corporation	Brgy. Mailum, Bago, Negros Occidental	Negros Occidental	NIR	30.000	Mar 2027	Mar 2027	
Samboan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Samboan, Cebu	Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission), On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Compostela Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Compostela, Cebu	Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also you on hold until further notice of NGCP for thr additional Ancillary Service requirement
Nabas Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Nabas, Antique	Antique	VI	20.000	TBD	ТВО	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also you not hold until further notice of NGCP for thr additional Ancillary Service requirement.
Calbayog Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Carayman, Calbayog, Samar	Samar	VIII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Tabango Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Tabango, Leyte	Leyte	VIII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission): On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Toledo Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Toledo City, Cebu	Cebu	VII	20.000	TBD	ТВС	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
San Carlos Battery Energy Storage System	BESS	SMGP BESS Power Inc.	San Carlos City, Negros Occidental	Negros Occidental	NIR	20.000	TBD	ТВС	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Mactan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mactan, Cebu	Cebu	VII	20.000	TBD	ТВО	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission). On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Ubay Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Ubay, Bohol	Bohol	VII	20.000	TBD		Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement.

Notes:
TBD - To be determined
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of April 2025

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (cod., oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb6513@doe.gov.ph