

WIND PROJECTS under FIT SYSTEM with Certificate of Confirmation of Commerciality as of November 30, 2013

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	REMARKS	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
I	Ilocos Norte	Burgos-Pasuquin	Pasuquin-Burgos Wind Power Project	Energy Logics Philippines, Inc.	WESC NO. 2009-09-001	48	12/2/2013	Pre-construction 0 % Construction 0 % Interconnection 0 %				
		Pagudpud	Balaoi-Pagudpud Wind Power Project 2	Northern Luzon UPC Asia Corporation	WESC NO. 2010-02-038	26	12/2/2013	Pre-construction 74 % Construction 0 % Interconnection 0 %				
			Caparispisan Wind Power Project	Northern Luzon UPC Asia Corporation	WESC NO. 2009-09-005	81	7/2/2013	Pre-construction 97 % Construction 4 % Interconnection 3 %	• On-going clearing works for road networks and WTG locations. • Completed Detailed Eng'g Design and Plan for WTG. • Started drilling of WTG Foundation bored piles.			
		Burgos-Bangui	Bangui Wind Power Project (Phase 3)	NorthWind Power Development Corporation	WESC No. 2012-07-058	18	12/3/2013	Pre-construction 97 % Construction 1 % Interconnection 95 %	• On-going clearing works and site preparation.			
		Burgos	Burgos Wind Power Project	EDC Burgos Wind Power Corporation	WESC NO. 2009-09-004	87 63	5/16/2013 12/3/2013	Pre-construction 97 % Construction 13 % Interconnection 5 %	• Blades and nacelles arrived in Currimao, Ilocos Norte. • On-going clearing works for access roads and construction of WTG Foundations.			
IV-A	Laguna	Pililla, Mabitac	Pililla Wind Power Project	Alternergy Wind One Corporation	WESC NO. 2009-10-018	67.5	5/16/2013	Pre-construction 60 % Construction 0 % Interconnection 0 %	• Acquired relevant permits such as Certificate of Non-Overlap from NCIP and Tree-Cutting Permit from PCA and DENR. • Obtained ECC and other construction permit for Batching Plant and Substation.			

## WIND PROJECTS under FIT SYSTEM with Certificate of Confirmation of Commerciality as of November 30, 2013

Region	Province	City / Municipality	Project Name	Company Name	Contract No.	Declared Capacity (MW)	Date of Conversion	Project Progress as per Workplan in (%)	Remarks	Commissioning Date	Start of Commercial Operation	Approved Fit Capacity (MW)
VI	Aklan	Nabas, Malay	Nabas Wind Power Project	PetroWind Energy, Inc.	WESC NO. 2009-09-002	50	5/31/2013	Pre-construction 32 % Construction 1 % Interconnection 0 %	<ul style="list-style-type: none"><li>• Obtained Height Clearance Permit from CAAP.</li><li>• Executed the Connection Agreement with NGCP.</li><li>• EEI finished the Detailed Eng'g Design for Access Road.</li></ul>			
	Guimaras	San Lorenzo	San Lorenzo Wind Power Project	Trans-Asia Renewable Energy Corporation	WESC NO. 2009-10-009	54	5/16/2013	Pre-construction 90 % Construction 6 % Interconnection 14 %	<ul style="list-style-type: none"><li>• Acquired Connection Agreement with NGCP.</li><li>• Erected 72 out 388 poles for TL.</li></ul>			
	Negros Occidental	Pulupandan	Pulupandan Wind Power Project	FirstMaxpower International Corporation	WESC NO. 2010-02-037	50	9/17/2013	Pre-construction 10 % Construction 0 % Interconnection 0 %	<ul style="list-style-type: none"><li>• On-going negotiations for Project Financing.</li></ul>			
Grand Total												