

WIND PROJECTS under FIT SYSTEM with Certificate of Confirmation of Commerciality as of June 30, 2015

REGION	PROVINCE	CITY / MUNICIPALITY	PROJECT NAME	COMPANY NAME	CONTRACT NO.	DECLARED FIT CAPACITY (MW)	DATE OF CONVERSION	PROJECT PROGRESS AS PER WORKPLAN IN (%)	ACTIVITIES UNDERTAKEN	COMMISSIONING DATE	START OF COMMERCIAL OPERATION	APPROVED FIT CAPACITY (MW)
I	Ilocos Norte	Burgos	Burgos Wind Power Project	EDC Burgos Wind Power Corporation	WESC No. 2009-09-004	87 63	5/16/2013 12/3/2013	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started commercial operation on 11 November 2014.	11/5/2014	11/11/2014	150.00
		Pasuquin, Burgos	Pasuquin East Wind Power Project	Energy Logics Philippines, Inc.	WESC No. 2009-09-001	48	12/2/2013	Pre-construction 25 % Construction 0 % Interconnection 0 %	• On-going acquisition of relevant permits under Pre-Construction Stage.			
	Ilocos Norte	Pagudpud	Caparispisan Wind Power Project	North Luzon Renewable Energy Corporation	WESC No. 2009-09-005	81	7/2/2013	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started commercial operation on 11 November 2014.	11/11/2014	11/11/2014	81.00
			Pagudpud Wind Power Project	EDC Pagudpud Wind Power Corporation	WESC No. 2010-02-040	84	6/13/2014	Pre-construction 20 % Construction 0 % Interconnection 0 %	• On-going acquisition of relevant permits under Pre-Construction Stage.			
			Balaoi Wind Power Project	North Luzon Renewable Energy Corporation	WESC No. 2010-02-038	45	12/2/2013	Pre-construction 56 % Construction 0 % Interconnection 0 %	• On-going acquisition of relevant permits under Pre-Construction Stage.			
		Bangui	Bangui Bay Wind Power Project Phase 3	NorthWind Power Development Corporation	WESC No. 2012-07-058 (Additional Investment)	18.9	12/3/2013	Pre-construction 100 % Construction 100 % Interconnection 100 %	• Successfully commissioned and started commercial operation on 10 October 2014.	10/10/2014	10/10/2014	18.90
IV-A	Rizal-Laguna	Tanay, Pililla, Mabitac	Pililla Wind Power Project	Alternergy Wind One Corporation	WESC NO. 2009-09-018-AF1	54	5/16/2013	Pre-construction 100 % Construction 80 % Interconnection 100 %	• Successfully commissioned and started commercial operation on 09 June 2015.	6/9/2015	6/9/2015	54.00
		Pililla, Mabitac, Pakil	Mt. Sembrano Wind Power Project	Alternergy Sembrano Wind Corporation	WESC NO. 2009-09-018-AP2	72	2/13/2014	Pre-construction 20 % Construction 0 % Interconnection 0 %	• On-going acquisition of relevant permits under Pre-Construction Stage.			
VI	Aklan	Nabas, Malay	Nabas Wind Power Project	PetroWind Energy Inc.	WESC No. 2009-09-002	50	5/31/2013	Pre-construction 100 % Construction 80 % Interconnection 100 %	• Successfully commissioned and started commercial operation on 10 June 2015.	6/10/2015	6/10/2015	36.00

WIND PROJECTS under FIT SYSTEM with Certificate of Confirmation of Commerciality as of June 30, 2015

[illegible]