

**VISAYAS COMMITTED POWER PROJECTS**  
As of 31 March 2025

| Name of the Project  | Plant Type | Company Name  | Location  | Province          | Region | Installed/ Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development  |
|--|------------|---|---|-------------------|--------|--------------------------------|----------------------------------|-----------------------------|--|
| COAL   |            |   |   |                   |        | 135.000                        |                                  |                             |  |
| Palm Concepcion Coal-Fired Power Plant Unit II                                   | Coal       | Palm Concepcion Power Corp.   | Brgy. Nipa, Concepcion, Iloilo                                    | Iloilo            | VI     | 135.000                        | Jun 2028                         | Jun 2028                    | The project was not able to secure long-term contracts due to the unavailability of viable CSP and still volatile nature of insurance premiums brought by the croaking moratorium in coal  |
| OIL-BASED  |            |   |   |                   |        | 103.700                        |                                  |                             |  |
| Bohol In-Island Diesel Power Plant   | Oil        | Mapalad Power Corporation (formerly Conal Holdings Corporation)                   | Brgy. Imelda, Ubay, Bohol   | Bohol             | VII    | 95.200                         | Jan 2025                         | May 2025                    | - NGCP management approved Conal Holdings Corp.'s request for colocation at the Ubay Substation last Aug 13, 2024.<br>- NGCP is now preparing the Letter of Agreement (LOA) for CHC's entry and start of the construction for the interim connection.<br>- Technical meeting with NGCP held in NGCP Ubay Substation last 4 September 2024 and finalized the start of construction of the colocation/construction of interim connection in Bay 4 of NGCP Ubay Substation.<br>- Started co-location work for structure 6 for the 138kV interim connection inside the NGCP Ubay Substation.<br>-138kV Transmission Line, Plant 138kV Substation and 80 MVA Power Transformer were energized last 9 December 2024. |
| Sulzer Diesel Power Plant  | Oil        | General Milling Corporation   | M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu | Cebu              | VII    | 5.500                          | Completed                        | Jun 2025                    | The expiry of the previously-approved System Impact Study which needs to be re-run in order to consider into the study the updated settings information of the NGCP grid   |
| Caterpillar Diesel Power Plant   | Oil        | General Milling Corporation   | M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu | Cebu              | VII    | 2.000                          | Completed                        | Jun 2025                    |  |
| Cummins Diesel Power Plant   | Oil        | General Milling Corporation   | M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu | Cebu              | VII    | 1.000                          | Completed                        | Jun 2025                    |  |
| GEOTHERMAL   |            |   |   |                   |        | 83.645                         |                                  |                             |  |
| Biliran Geothermal Plant Project (Phase 1)                                       | Geothermal | Biliran Geothermal Incorporated   | Sitio Pulang Yuta, Brgy. Cabibhan, Caibiran, Biliran              | Biliran           | VIII   | 2.000                          | Dec 2023                         | Jun 2025                    | Embedded with BILECO<br>The Power Plant is on shutdown since October 2024 due to turbine vibration. Assessment on the issues on the turbine vibration is ongoing.  |
| Mahanagdong Geothermal Brine Optimization Power Plant                            | Geothermal | Energy Development Corporation  | Barangay Tongonan, Ormoc City, Leyte                              | Leyte             | VIII   | 28.000                         | Jun 2025                         | Sep 2025                    | Ongoing project construction at 97% completion rate.<br>The PCATC (as generator) application was submitted to NGCP on December 13, 2024.   |
| Bago Binary Geothermal Power Plant (Formerly Northern Negros Geothermal Project) | Geothermal | Energy Development Corporation  | Brgy. Mailum, Bago, Negros Occidental                             | Negros Occidental | NIR    | 5.645                          | Sep 2024                         | Mar 2026                    | Ongoing project construction at 99% completion rate.<br>PCATC was put on hold due to technical issues caused by plant shutdown.  |
| Biliran Geothermal Plant Project (Phase 2)                                       | Geothermal | Biliran Geothermal Incorporated   | Biliran, Biliran  | Biliran           | VIII   | 6.000                          | TBD                              | TBD                         | Installation will commence after completing the commissioning of Phase 1 - 2MW Biliran Power Plant (Still ongoing T&C)   |
| Biliran Geothermal Plant Project (Phase 3)                                       | Geothermal | Biliran Geothermal Incorporated   | Biliran, Biliran  | Biliran           | VIII   | 42.000                         | TBD                              | TBD                         | The scope of the study for the reworks of BN1, BN4 & BN7 is being finalized and expected to commence by August 2024.   |
| HYDRO  |            |   |   |                   |        | 34.130                         |                                  |                             |  |
| Upper Taft Hydroelectric Power Project   | Hydro      | Iraya Ventures, Inc.  | Taft, Eastern Samar   | Eastern Samar     | VIII   | 14.160                         | Dec 2024                         | Apr 2025                    | - Testing and Commissioning completed. Awaiting FCATC  |
| Igbulo (Bals) Hydroelectric Power Project  | Hydro      | Century Peak Energy Corporation   | Igaras, Iloilo  | Iloilo            | VI     | 8.100                          | Oct 2024                         | Jun 2025                    | - For Testing and Commissioning<br>- Awaiting for the approval of PCATC  |
| Bao Hydroelectric Power Project  | Hydro      | LEYECO V  | Kanangga, Leyte   | Leyte             | VIII   | 2.000                          | Feb 2026                         | Apr 2026                    | - Embedded Plant - LEYECO V<br>- 61.55% as of December 2024<br>- Right-of-Way issue (ongoing expropriation)  |
| Binalagan 1  | Hydro      | Almana Power Corporation  | Canlaon City, Negros Oriental                                     | Negros Oriental   | NIR    | 5.300                          | 2028                             | 2028                        | - Certificate of Confirmation of Commerciality is under FIT System<br>- 8.819% as of September 2024  |
| Binalagan Hydroelectric Power Project  | Hydro      | Dumaduma Bacoov Power Corporation   | Jaro, Leyte   | Leyte             | VIII   | 4.570                          | 2027                             | 2027                        | 18.36% as of September 2024  |
| BIOMASS  |            |   |   |                   |        | 44.000                         |                                  |                             |  |
| 70-MW Biomass Cogeneration Plant (30-MW Expansion Project)                       | Biomass    | Victorias Milling Company, Inc.   | Victorias City, Negros Occidental                                 | Negros Occidental | NIR    | 30.000                         | Apr 2025                         | Nov 2025                    | - Major equipment and associated components such as transformers, panels, and breakers for the substation is expected to be delivered by February 2025. Targets to conduct T&C by 2nd quarter 2025 and commencement of commercial operation in 4th Quarter 2025.   |
| 8 MW Biomass Cogeneration Plant (Expansion Project)                              | Biomass    | Central Azucarera de San Antonio  | Passi City, Iloilo  | Iloilo            | VI     | 8.000                          | Oct 2025                         | Dec 2025                    | - 100% completed construction of the additional 8-MW capacity.<br>- Completed GCT of the BMW additional capacity on 15 April 2024.<br>- For installation of Network Disturbance Monitoring Equipment (NDME) as one of the requirements for the issuance of FCATC. Targets commencement of commercial operation in 4th Quarter 2025.  |
| 3 MW Biomass Cogeneration Power Plant Project (3 MW Phase 1)                     | Biomass    | HDJ Bayawan Agri-Venture Corporation  | Bayawan City, Negros Oriental                                     | Negros Oriental   | NIR    | 3.000                          | Oct 2025                         | Dec 2025                    | - Operational for own-use of its Phase I (3MW)<br>- 98% completed construction of its interconnection facility.<br>- Ongoing evaluation of request for Forced Majure   |
| 3 MW Biomass Cogeneration Plant Project (Phase 2: 3MW)                           | Biomass    | HDJ Bayawan Agri-Venture Corporation  | Bayawan City, Negros Oriental                                     | Negros Oriental   | NIR    | 3.000                          | Oct 2025                         | Dec 2025                    | - 85% project completion of Phase II; construction activities is expected to commence in 2nd quarter 2025.<br>- Ongoing evaluation of request for Forced Majure  |
| SOLAR  |            |   |   |                   |        | 1081.640                       |                                  |                             |  |
| Dagohoy Solar Power Project  | Solar      | Dagohoy Green Energy Corporation (Transferred from PetroGreen Energy Corporation) | Dagohoy, Bohol  | Bohol             | VII    | 20.160                         | Oct 2024                         | May 2025                    | Construction - 100% (Site Dev.)<br>- 100% (Solar/Grid Facilities)<br>T&C - 90%<br>WESM Registration - 100%<br>COC Application - 0%   |
| Calatrava Solar Power Project  | Solar      | Aboltiz Solar Power, Inc.   | Calatrava, Negros Occidental                                      | Negros Occidental | NIR    | 137.48                         | Dec 2024                         | Jun 2025                    | Construction - 100%<br>T&C - 80%<br>WESM Registration - 100%<br>COC Application - 70%  |
| Cadiz City Solar Power Project   | Solar      | Puente Al Sol Inc.  | Cadiz City, Negros Occidental                                     | Negros Occidental | NIR    | 96.00                          | Jan 2025                         | Jul 2025                    | Received PCATC as Gen. on 10 Dec. 2024<br>Ongoing T&C which started on 11 Dec. 2024<br>Construction - 86%<br>T&C - 0%<br>WESM Registration - 0%<br>COC Application - 0%  |
| Vista Alegre Solar Power Project   | Solar      | Amatera Renewable Energy Corporation  | Bacolod City, Negros Occidental                                   | Negros Occidental | NIR    | 50.100                         | Aug 2025                         | Oct 2025                    | Construction - 73.64%<br>T&C - 0%<br>WESM Registration - 0%<br>COC Application - 0%<br>WP period: Mar 2023 - Feb 2028  |

VISAYAS COMMITTED POWER PROJECTS  
As of 31 March 2025

| Name of the Project                        | Plant Type | Company Name                             | Location                            | Province          | Region | Installed/ Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development  |
|--|------------|--|-------------------------------------|-------------------|--------|--------------------------------|----------------------------------|-----------------------------|--|
| 1MW SAMELCO II - Pananas SPP               | Solar      | Samar II Electric Cooperative, Inc.      | Panaras, Samar                      | Samar             | VIII   | 1.050                          | Apr 2025                         | Dec 2025                    | Construction - 90%<br>T&C - 10%<br>WESM Registration - 0%<br>COC Application - 0%<br><br><i>Delayed in project construction due to delay in delivery of materials. Reported challenge in COC application, e.g., preparation of agreement for ER1-94 as one of the requirement of COC application.</i><br><br>WP Period: Feb 2023 - Feb 2028  |
| Bacolod Refliforming Plant Solar PV System | Solar      | Phinma Solar Energy Corporation          | Tackloban City, Leyte               | Leyte             | VIII   | 0.120                          | Nov 2025                         | Dec 2025                    | Construction - 0%<br>T&C - 0%<br>WESM Registration - 25%<br>COC Application - 0%<br><br>GEA-2  |
| Cebu Refliforming Plant Solar PV System    | Solar      | Phinma Solar Energy Corporation          | Paguitlan, Tayud, Consolacion, Cebu | Cebu              | VII    | 0.13                           | Nov 2025                         | Dec 2025                    | WP Period: Dec 2023 - Dec 2028<br>Construction - 0%<br>T&C - 0%<br>WESM Registration - 25%<br>COC Application - 0%<br><br>GEA-2  |
| Kananga-Ormoc Solar Power Project          | Solar      | Solar Philippines Visayas Corporation    | Kananga and Ormoc City, Leyte       | Leyte             | VIII   | 300.000                        | Oct 2025                         | Dec 2025                    | WP Period: Dec 2023 - Dec 2028<br>Construction - 0%<br>T&C - 0%<br>WESM Registration - 0%<br>COC Application - 0%<br><br>GEA-1   |
| San Isidro Solar Power Project             | Solar      | San Isidro Solar Power Corp.             | San Isidro, Leyte                   | Leyte             | VIII   | 112.00                         | Jun 2025                         | Dec 2025                    | WP Period: Dec 2019 - Dec 2021<br>Construction - 67.16%<br>T&C - 0%<br>WESM Registration - 65%<br>COC Application - 0%<br><br>Phase 1<br>WP Period: Dec 2022 - Dec 2027  |
| 1MW SAMELCO - Calbayog Solar Power Project | Solar      | Samar I Electric Cooperative, Inc.       | Carayman, Calbayog                  | Samar             | VIII   | 1.050                          | Jan 2025                         | Dec 2025                    | Construction - 100%<br>T&C - 98%<br>WESM Registration - 0%<br>COC Application - 0%<br><br><i>Reported challenge in COC application, e.g., preparation of agreement for ER1-94 as one of the requirement of COC application.</i><br><i>Waiting for Final Schedule from GenDiesel and NPC to Turn-Over</i>   |
| Bacolod Solar Power Project                | Solar      | Negros PH Solar Inc.                     | Bacolod City, Negros Occidental     | Negros Occidental | NIR    | 130.05                         | Dec 2024                         | Feb 2026                    | Construction - 8%<br>T&C - 0%<br>WESM Registration - 0%<br>COC Application - 0%<br><br>WP period: Mar 2023 - Feb 2028  |
| San Isidro Solar Power Project             | Solar      | San Isidro Solar Power Corp.             | San Isidro, Leyte                   | Leyte             | VIII   | 112.00                         | Dec 2025                         | Mar 2026                    | Construction - 67.16%<br>T&C - 0%<br>WESM Registration - 65%<br>COC Application - 0%<br><br>Phase 1<br>WP Period: Dec 2022 - Dec 2027  |
| Ajuy 1 Solar Power Plant Project           | Solar      | Joy-Nostalg Solaris Incorporated         | Brgy. Tipacla, Ajuy Iloilo          | Iloilo            | VI     | 14.000                         | Dec 2025                         | Nov 2026                    | Construction - 0%<br>T&C - 0%<br>WESM Registration - 0%<br><br>GEA-2<br>With earlier Target COD: Jan 2026<br>Target COD as per the GEA DCD   |
| Luca Solar Power Project                   | Solar      | Apolaki Eight Inc.                       | Barangay Luca, Ajuy, Iloilo         | Iloilo            | VI     | 40.000                         | Sep 2026                         | Dec 2026                    | Construction - 0%<br>T&C - 0%<br>WESM Registration - 0%<br><br>GEA-2<br>With earlier Target COD: Sep 2026<br>Target COD as per the GEA DCD   |
| Silay 2a Solar Power Project               | Solar      | Cllicore Solar Negros Occidental 2, Inc. | Silay City, Negros Occidental       | Negros Occidental | NIR    | 30.000                         | Jul 2026                         | Dec 2026                    | Construction - 72%<br>T&C - 0%<br>WESM Registration - 0%   |
| Silay 2b Solar Power Project               | Solar      | Cllicore Solar Negros Occidental 2, Inc. | Silay City, Negros Occidental       | Negros Occidental | NIR    | 20.000                         | Jul 2026                         | Dec 2026                    | GEA-2<br>Construction - 72%<br>T&C - 0%<br>WESM Registration - 0%  |
| Taft Solar Power Project                   | Solar      | Taft Solar Energy Corporation            | Taft, Eastern Samar                 | Samar             | VIII   | 17.500                         | Apr 2028                         | Oct 2028                    | GEA-2<br>Construction - 95%<br>T&C - 0%<br>WESM Registration - 0%<br>COC Application - 0%<br><br>With earlier Target COD: Dec 2024<br>WP period: Feb 2024 - Jan 2029   |
| WIND                                       |            |  |                                     |                   |        | 619.560                        |                                  |                             |  |
| Nabas Wind Power Project                   | Wind       | PetroWind Energy Inc.                    | Nabas and Malay, Aklan              | Aklan             | VI     | 13.560                         | Aug 2025                         | Oct 2025                    | Under GEA-1 (Phase 2 -13.2 MW). Covered by valid WESC, COR, and COCOC;<br><br>With issued PCATC. Conducted testing and commissioning for the 3 WTGs (i.e., Online 2 WTGs on 04 Apr 2024, and 3rd WTG on 06 Apr 2024).<br><br>On-going Grid Compliance Test for the first 3 WTG as of 22 October 2024;<br><br>With an issue on the Resolution of Support from LGU of Malay. Currently acquiring permits for the relocation of the remaining 3 WTGs. |

VISAYAS COMMITTED POWER PROJECTS  
As of 31 March 2025

| Name of the Project                           | Plant Type | Company Name                            | Location   | Province                 | Region | Installed/ Rated Capacity (MW) | Target Testing and Commissioning | Target Commercial Operation | Remarks / Issues Encountered During Project Development   |
|---|------------|---|--|--------------------------|--------|--------------------------------|----------------------------------|-----------------------------|---|
| Gemini Wind Power Project                     | Wind       | Gemini Wind Energy Corp.                | San Isidro, Northern Samar and Calbayog City, Samar            | Northern Samar and Samar | VIII   | 304.000                        | Nov 2026                         | Dec 2026                    | Under GEA-2 (Offered capacity of 200.000MW); Covered by valid WESC and COR.<br><br>It can be noted that last 22 August 2024, GWEC applied for a new clearance for SIS but was denied last 30 August 2024 as their capacity is originally 200.000MW but on their application it becomes 304.000MW. GWEC was advised to provide in formal writing if they really intent to amend their capacity.<br><br>With request for an increase in project capacity from 200.000 MW to 304.000 MW, dated 25 Sep 2024<br><br>GWEC submitted document, the request for capacity amendment from 200.000MW to 304.000MW is acceptable and has been reflected in the database.<br>Also, based on GWEC's August 2024 - Monthly report their target testing and commissioning date becomes November 2026 from October 2026. |
| Bago Wind Power Project                       | Wind       | FirstMaxpower International Corporation | Bago City , Negros Occidental                                  | Negros Occidental        | NIR    | 150.000                        | Oct 2026                         | Dec 2026                    | Under GEA-2 (Offered capacity of 150.000MW); Covered by valid WESC and COR.   |
| Iloilo CW 1 Wind Power Project                | Wind       | Calcore Wind Energy Corporation         | Massin, Almodian, Leon, San Miguel, Oton, and Tigbauan, Iloilo | Iloilo                   | VI     | 152.000                        | Nov 2026                         | Dec 2026                    | Under GEA-2 (Offered capacity of 152.000MW); Covered by valid WESC and COR.   |
| <b>ENERGY STORAGE SYSTEM (ESS)</b>            |            |   |  |                          |        | <b>310.000</b>                 |                                  |                             |   |
| Tabango Battery Energy Storage System         | BESS       | SMGP BESS Power Inc.                    | Tabango, Leyte   | Leyte                    | VIII   | 20.000                         | Mar 2024                         | Jun 2025                    | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement   |
| Tongonan Energy Storage System                | BESS       | Energy Development Corporation          | Brgy. Lim-ao, Kananga, Leyte                                   | Leyte                    | VIII   | 30.000                         | Dec 2024                         | Dec 2025                    | Equipment delivery and installation delays, which have now been hurdled. Ongoing delays with the rehabilitation of the existing Tongonan Gas Insulated Switchgear.  |
| Southern Negros Energy Storage System         | BESS       | Energy Development Corporation          | Brgy. Puhagan, Valencia, Negros Oriental                       | Negros Oriental          | NIR    | 30.000                         | Dec 2024                         | Dec 2025                    | Equipment delivery and installation delays, which have now been hurdled   |
| Northern Negros Energy Storage System         | BESS       | Energy Development Corporation          | Brgy. Malum, Bago, Negros Occidental                           | Negros Occidental        | NIR    | 30.000                         | Mar 2027                         | Mar 2027                    |   |
| Dingle Battery Energy Storage System          | BESS       | SMGP BESS Power Inc.                    | Dingle, Iloilo   | Iloilo                   | VI     | 20.000                         | TBD                              | TBD                         | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement   |
| Samboan Battery Energy Storage System         | BESS       | SMGP BESS Power Inc.                    | Samboan, Cebu  | Cebu                     | VII    | 20.000                         | TBD                              | TBD                         | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement   |
| Compostela Battery Energy Storage System      | BESS       | SMGP BESS Power Inc.                    | Compostela, Cebu   | Cebu                     | VII    | 20.000                         | TBD                              | TBD                         | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement   |
| Nabas Battery Energy Storage System           | BESS       | SMGP BESS Power Inc.                    | Nabas, Antique   | Antique                  | VI     | 20.000                         | TBD                              | TBD                         | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement   |
| Calbayog Battery Energy Storage System        | BESS       | SMGP BESS Power Inc.                    | Brgy. Carayman, Calbayog, Samar                                | Samar                    | VIII   | 20.000                         | TBD                              | TBD                         | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement   |
| Tabango Battery Energy Storage System Phase 2 | BESS       | SMGP BESS Power Inc.                    | Tabango, Leyte   | Leyte                    | VIII   | 20.000                         | TBD                              | TBD                         | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement   |
| Toledo Battery Energy Storage System Phase 2  | BESS       | SMGP BESS Power Inc.                    | Toledo City, Cebu  | Cebu                     | VII    | 20.000                         | TBD                              | TBD                         | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement   |
| San Carlos Battery Energy Storage System      | BESS       | SMGP BESS Power Inc.                    | San Carlos City, Negros Occidental                             | Negros Occidental        | NIR    | 20.000                         | TBD                              | TBD                         | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement   |
| Macian Battery Energy Storage System          | BESS       | SMGP BESS Power Inc.                    | Macian, Cebu   | Cebu                     | VII    | 20.000                         | TBD                              | TBD                         | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement   |
| Ubay Battery Energy Storage System Phase 2    | BESS       | SMGP BESS Power Inc.                    | Ubay, Bohol  | Bohol                    | VII    | 20.000                         | TBD                              | TBD                         | Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement   |

Notes:  
TBD - To be determined  
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 March 2025

For inquiries, please contact the following:  
DOE Electric Power Industry Management Bureau (EPIB) for non-RE projects (coal, oil, natural gas and BESS) - doe.eipmb.coweriolects@gmail.com  
DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb0513@doe.gov.ph