

LUZON INDICATIVE POWER PROJECTS
As of 28 February 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL						1400.000			
H & WB PCB Supercritical Coal-Fired Power Plant - Unit 1	Coal	H & WB Asia Pacific (PTE LTD) Corporation	Jose Panganiban, Camarines Norte	Camarines Norte	V	350.000	Dec 2029	TBD	The proponent is having difficulties in arranging financing for the project. This is aggravated by initiatives accelerating the phase-out of existing coal power plant projects.
H & WB PCB Supercritical Coal-Fired Power Plant - Unit 2	Coal	H & WB Asia Pacific (PTE LTD) Corporation	Jose Panganiban, Camarines Norte	Camarines Norte	V	350.000	Dec 2029	TBD	Financial Closing Challenges for Coal Fired Power Plants In view of further delay in the completion of Tagkawayan Substation to 2033, interconnection is relocated to Tayabas substation via Bus-in. The SIS will have to be updated with NGCP.
SRPGC Coal-Fired Power Plant Project	Coal	St. Raphael Power Generation Corporation	Brgy. San Rafael, Calaca, Batangas	Batangas	IV-A	350.000	TBD	TBD	1. SRPGC 2x350MW Commercial operations anchored on the completion of the NGCP's Tuy-Dasmariñas Transmission Line Expansion Project. 2. SRPGC is currently encountering challenges in the negotiations and acquisitions of the rights-of-way for its ~11 km transmission line route traversing the Municipalities of Calaca, Balayan and Tuy, Batangas. 3. Final project economics dependent on competitive bidding result which impacts financing.
SRPGC Coal-Fired Power Plant Project	Coal	St. Raphael Power Generation Corporation	Brgy. San Rafael, Calaca, Batangas	Batangas	IV-A	350.000	TBD	TBD	
OIL-BASED						60.000			
Malaya 2 x 30 Diesel Power Plant	Oil	Belgrove Power Corporation	Malaya, Pillila, Rizal	Rizal	IV-A	60.000	Dec 2025	TBD	SIS Offer of Service date of the National Grid Corporation of the Philippines was set by December 2023, which will have an impact to the overall project completion.
NATURAL GAS						5238.000			
Combined Cycle Gas-fired Turbine San Francisco Power Plant	Natural Gas	Quezon Power (Philippines) Limited Co.	Barangays Cagsiay 1 and Cagsiay 2, Mauban, Quezon Province	Quezon	IV-A	1200.000	2028	2028	
VIRES Natural Gas Floating Power Plant	Natural Gas	VIRES Energy Corporation	Barangay Simlong, Batangas City, Batangas	Batangas	IV-A	450.000	Sep 2029	Dec 2029	Connection to NGCP transmission grid; LNG supply
GNPower Sisiman LNG Combined Cycle Power Plant	Natural Gas	GNPower Ltd. Co.	Barangays Alas-asin and Sisiman, Mariveles, Bataan	Bataan	III	1200.000	Jun 2029	Dec 2029	
GLEDC Luna LNG-Fired Combined Cycle Power Plant	Natural Gas	Global Luzon Energy Development Corporation	Barangays Nalvo Sur and Carisquis, Luna, La Union	La Union	I	1128.000	TBD	2030	Formerly: GLEDC Luna Coal Power Plant. To be converted to other Technology (from Coal to LNG). Some permits and requirements need to be amended or re-applied. Timeline of completion of Bolo-Balaoan Substation could impact target commercial operation.
Santa Maria Natural Gas-Fired Combined Cycle Power Plant	Natural Gas	First Gen EcoPower Solutions Inc.	Brgy. Santa Rita, Batangas City	Batangas	IV-A	1260.000	TBD	TBD	
GEOTHERMAL						345.000			
Bacman 4 Botong - Rangas Geothermal Project	Geothermal	Energy Development Corporation	Bacon District, Sorsogon, Sorsogon City	Sorsogon	V	20.000	2028	2028	Ongoing securing permits and technical studies
Maibarara 3 Geothermal Project	Geothermal	Maibarara Geothermal Inc.	Laguna/Batangas	Laguna & Batangas	IV-A	20.000	2029	2029	
Mt. Malinao Geothermal Project	Geothermal	Philippine Geothermal Production Company, Inc.	Tiwi, Malinao, Malilipot, Polangui, Tabaco City and Buhi (Albay/Camarines Sur)	Albay & Camarines Sur	V	50.000	2029	2029	Ongoing preparation for drilling works.
Labo Geothermal Power Project	Geothermal	Philippine Geothermal Production Company, Inc.	Tagkawayan, Labo, San Vicente, San Lorenzo Ruiz, Del Gallego (Quezon/Camarines Norte&Sur)	Quezon, Camarines Sur & Camarines Norte	IV-A and V	105.000	2031	2031	Ongoing road preparation for planned drilling works.
Kalinga Geothermal Project	Geothermal	Aracom Power and Energy Corporation	Lubuaqan, Pasil and Tinglayan, Kalinga	Kalinga	CAR	120.000	2032	2032	Ongoing FM application due to Tribal conflict
Kayabon Geothermal Project	Geothermal	Energy Development Corporation	Manito, Albay	Albay	V	30.000	TBD	TBD	Ongoing securing permits and technical studies
HYDROPOWER						8142.658			
ARIIS 1 (NIA Station 4+283) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	Pangasinan	I	0.900	2028	2028	Ongoing Development activities
ARIIS 2 (NIA Stn 5+437.50) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	Pangasinan	I	0.750	2028	2028	Ongoing Development activities
ARIIS 3 (NIA Stn 5+898.50) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	Pangasinan	I	0.500	2028	2028	Ongoing Development activities
ARIIS 4 (Stn 4+808) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	Pangasinan	I	0.670	2028	2028	Ongoing Development activities
ARIIS 3 + 611 Hydroelectric Power Project	Hydro	PNOC Renewables Corporation	San Manuel, Pangasinan	Pangasinan	I	1.000	2028	2028	Ongoing Pre-development activities
Besao 2 Hydroelectric Power Project	Hydro	BIMAKA Renewable Energy Development Corporation (BREDCO)	Besao, Mt. Province	Mt. Province	CAR	7.000	2028	2028	Ongoing Pre-construction
Boga Hydroelectric Power Project	Hydro	Kadipo Bauko Hydropower Corp.	Bauko, Mt. Province	Mt. Province	CAR	1.000	2028	2028	Ongoing Development activities
Calanan Hydroelectric Power Project	Hydro	Violago Gold Development Corporation	Tabuk City, Kalinga	Kalinga	CAR	60.000	2028	2028	Ongoing Pre-development activities
Calanasan 1 Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Philippines Corporation	Calanasan, Apayao	Apayao	CAR	30.000	2028	2028	Ongoing Pre-development activities
Camiling 2 Hydroelectric Power Project	Hydro	Northreen Energy Corporation	Mayantoc, Tarlac	Tarlac	III	4.000	2028	2028	Ongoing Development activities
Chico River Hydroelectric Power Project	Hydro	Karayan Hydropower Corporation	Tabuk, Kalinga	Kalinga	CAR	52.000	2028	2028	Ongoing Development activities
Coto 1 Hydroelectric Power Project	Hydro	Coto Hydro Corp.	Masinloc, Zambales	Zambales	III	9.000	2028	2028	Ongoing Development activities
Coto 2 Hydroelectric Power Project	Hydro	Coto Hydro Corp.	Masinloc, Zambales	Zambales	III	3.500	2028	2028	Ongoing Development activities
Dallimuno Hydroelectric Power Project	Hydro	Violago Gold Development Corporation	Tabuk City, Kalinga	Kalinga	CAR	58.000	2028	2028	Ongoing Pre-development activities
Ilaguen 2 Hydroelectric Power Project	Hydro	Isabela Power Corporation	Echague, Isabela	Isabela	II	14.000	2028	2028	Ongoing Development activities
Ilaguen Hydroelectric Power Project	Hydro	Isabela Power Corporation	San Mariano & San Guillermo, Isabela	Isabela	II	19.000	2028	2028	Ongoing Development activities
Kabayan 2 Hydroelectric Power Project	Hydro	Hedcor Kabayan, Inc. (formerly: Hedcor Cordillera, Inc.)	Kabayan, Benguet	Benguet	CAR	52.000	2028	2028	Under Force Majeure
Kibungan 2 Hydroelectric Power Project	Hydro	Hedcor Benguet, Inc.	Sugpon, Ilocos Sur	Ilocos Sur	I	40.000	2028	2028	Ongoing Development activities
Lamut Hydroelectric Power Project	Hydro	Lamut-Asipulo Mini Hydro Corporation	Asipulo, Ifugao	Ifugao	CAR	6.800	2028	2028	Ongoing Development activities
Lingod River Hydroelectric Power Project	Hydro	Lingod Hydro Power Corporation	Gabalдон, Nueva Ecija and San Luis, Aurora	Nueva Ecija & Aurora	III	3.000	2028	2028	Ongoing Development activities
Lower Chico Hydroelectric Power Project	Hydro	Kadipo Bauko Hydropower Corp.	Bauko, Mt. Province	Mt. Province	CAR	2.100	2028	2028	Ongoing Development activities

LUZON INDICATIVE POWER PROJECTS
As of 28 February 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Lower Siftu Hydroelectric Power Project	Hydro	Asiapac Green Renewable Energy Corporation	Natonin, Mt. Province	Mt. Province	CAR	3.000	2028	2028	Ongoing Development activities
Masiway 2 Hydroelectric Power Project	Hydro	Gainza Energy Corporation	Pantabangan, Nueva Ecija	Nueva Ecija	III	9.000	2028	2028	Ongoing Pre-development activities
Matuno 1 Hydroelectric Power Project	Hydro	Smith Bell Mini-Hydro Corp.	Ambaguio, Nueva Vizcaya	Nueva Vizcaya	II	7.400	2028	2028	Ongoing Development activities
Matuno 2 Hydroelectric Power Project	Hydro	Aurora All Asia Energy Corporation	Ambaguio, Nueva Vizcaya	Nueva Vizcaya	II	15.000	2028	2028	Ongoing Development activities
Matuno 2 Hydroelectric Power Project	Hydro	Smith Bell Mini-Hydro Corp.	Bambang, Nueva Vizcaya	Nueva Vizcaya	II	7.900	2028	2028	Ongoing Development activities
Nabuangan River Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Conner, Apayao	Apayao	CAR	10.000	2028	2028	Ongoing Development activities
Ollicon Hydroelectric Power Project	Hydro	SN Aboltiz Power - Ifugao, Inc.	Ilagan, Ifugao	Ifugao	CAR	20.000	2028	2028	Ongoing Development activities
Pampang Hydroelectric Power Project	Hydro	FDC Renewables Corporation	Santa Fe, Nueva Vizcaya	Nueva Vizcaya	II	26.000	2028	2028	Ongoing Development activities
Pasil B Hydroelectric Power Project	Hydro	I-Magat Renewable Energy Corporation	Pasil, Kalinga	Kalinga	CAR	15.684	2028	2028	Ongoing Development activities
Pasil C Hydroelectric Power Project	Hydro	I-Magat Renewable Energy Corporation	Pasil, Kalinga	Kalinga	CAR	9.754	2028	2028	Ongoing Development activities
Pasi River Hydroelectric Power Project	Hydro	Repower Energy Development Corporation	Real, Quezon	Quezon	IV-A	4.500	2028	2028	Ongoing Pre-construction
Tamadagan 2 Hydroelectric Power Project	Hydro	ZAK Green Energy, Inc.	Vintar, Ilocos Norte	Ilocos Norte	I	5.150	2028	2028	Ongoing Development activities
Tamadagan Hydroelectric Power Project	Hydro	ZAK Green Energy, Inc.	Vintar, Ilocos Norte	Ilocos Norte	I	7.400	2028	2028	Ongoing Development activities
Tiguan (Lower) Hydroelectric Power Project	Hydro	Aurora All Asia Energy Corporation	Real, Quezon	Quezon	IV-A	8.000	2028	2028	Ongoing Pre-development activities
Tinglayan Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Philippines Corporation	Tinglayan, Kalinga	Kalinga	CAR	22.500	2028	2028	Ongoing Development activities
Tinoc 1 Hydroelectric Power Project	Hydro	QuadRiver Energy Corporation	Tinoc, Ifugao	Ifugao	CAR	3.000	2028	2028	Ongoing Development activities
Tinoc 2 Hydroelectric Power Project	Hydro	QuadRiver Energy Corporation	Tinoc, Ifugao	Ifugao	CAR	6.500	2028	2028	Ongoing Development activities
Tinoc 3 Hydroelectric Power Project	Hydro	QuadRiver Energy Corporation	Tinoc, Ifugao	Ifugao	CAR	5.000	2028	2028	Ongoing Development activities
Tublay 1 Hydroelectric Power Project	Hydro	AT Dinum Company	Tublay & La Trinidad, Benguet	Benguet	CAR	1.900	2028	2028	Ongoing Development activities
Tublay 2 Hydroelectric Power Project	Hydro	AT Dinum Company	Tublay, Benguet	Benguet	CAR	6.000	2028	2028	Ongoing Development activities
Upper Chico Hydroelectric Power Project	Hydro	Kadpo Bauko Hydropower Corp.	Bauko, Mt. Province	Mt. Province	CAR	2.000	2028	2028	Ongoing Development activities
Upper Siftu Hydroelectric Power Project	Hydro	Asiapac Green Renewable Energy Corporation	Natonin, Mt. Province	Mt. Province	CAR	2.750	2028	2028	Ongoing Development activities
Upper Tabuk Hydroelectric Power Project	Hydro	DPJ Engineers and Consultants	Tabuk City, Kalinga	Kalinga	CAR	15.000	2028	2028	Ongoing Development activities
Saltan River Site E Hydroelectric Power Project	Hydro	JBD Water Power (JWF) Inc.	Babalalan and Pinukpuk., Kalinga	Kalinga	CAR	45.000	2029	2029	Ongoing Pre-development activities
Alimit Hydroelectric Power Project	Hydro	SN Aboltiz Power - Ifugao, Inc.	Lagawe, Ifugao	Ifugao	CAR	120.000	2030	2030	Ongoing Development activities
Alimit-Pumped Storage Hydroelectric Power Project	Hydro	SN Aboltiz Power - Ifugao, Inc.	Lagawe & Mayoyao, Ifugao	Ifugao	CAR	250.000	2030	2030	Ongoing Pre-development activities
Chico Hydroelectric Power Project	Hydro	San Lorenzo Ruiz Plat Energy and Water, Inc.	Tabuk, Kalinga	Kalinga	CAR	150.000	2030	2030	Ongoing Development activities
Dingalan Pumped-Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Dingalan, Aurora	Aurora	III	500.000	2030	2030	Ongoing Pre-development activities
Gened - 1 Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Phils. Corp.	Pudtol, Apayaw	Apayao	CAR	150.000	2030	2030	Ongoing Development activities
Gened 2 Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Philippines Corporation	Kabugao, Apayao	Apayao	CAR	250.000	2030	2030	Ongoing Development activities
Kibungan Pumped-Storage Hydroelectric Power Project	Hydro	Coheco Badeo Corporation	Kibungan, Benguet	Benguet	CAR	500.000	2030	2030	Ongoing Development activities
Maton Pumped Storage (formerly Maton Hydroelectric Power Project)	Hydro	Pan Pacific Renewable Power Phils. Corp.	Pudtol and Kabugao, Apayao	Apayao	CAR	2000.000	2030	2030	Ongoing Pre-development activities
Pakil Pumped Storage Hydroelectric Power Project	Hydro	Ahunan Power, Inc.	Pakil, Laguna	Laguna	IV-A	1400.000	2030	2030	Ongoing Development activities
Pantabangan (Pump Storage) Hydroelectric Power Project	Hydro	First Gen Prime Energy Corporation	Pantabangan, Nueva Ecija	Nueva Ecija	III	600.000	2030	2030	Ongoing Development activities
Saltan D River Hydroelectric Power Project	Hydro	JBD Water Power Inc.	Babalalan and Pinukpuk, Kalinga	Kalinga	CAR	49.000	2030	2030	Ongoing Development activities
Wawa Pumped Storage 2 Hydroelectric Power Project	Hydro	Olympia Violago Water & Power, Inc.	Rodriguez, Rizal	Rizal	IV-A	100.000	2030	2030	Ongoing Pre-development activities
Wawa Pumped Storage 3 Hydroelectric Power Project	Hydro	Olympia Violago Water & Power, Inc.	Rodriguez, Rizal	Rizal	IV-A	50.000	2030	2030	Ongoing Pre-development activities
San Roque Lower East Pumped-Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Itoyon, Benguet	Benguet	CAR	400.000	2032	2032	Ongoing Pre-development activities
San Roque Upper East Pumped Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Itoyon, Benguet	Benguet	CAR	600.000	2032	2032	Ongoing Development activities
San Roque West Pumped Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Itoyon, Benguet	Benguet	CAR	400.000	2032	2032	Ongoing Development activities
BIOMASS						112.000			
12-MW Waste-to-Energy Power Plant Project	Biomass	Green Atom Renewable Energy Corporation	Pampanga	Pampanga	III	12.000	Oct 2026	Dec 2026	With SIS; for revision of work program
100.000-MW Manila Waste-to-Energy Facility Project	Biomass	Manila Integrated Environment Corporation	Metro Manila	Metro Manila	NCR	100.000	Feb 2029	Apr 2029	With pending SIS; ongoing securing of permits and licences
SOLAR						11823.709			
Mapanupe Floating Solar Power Project	Solar	Infineum 4 Energy Inc.	San Marcelino, Zambales	Zambales	III	317.883	Mar 2025	Jun 2025	
Cordon Solar Power Project	Solar	Greenery For Global, Inc. Doing Business Under G4G	Cordon, Isabela	Isabela	II	3.800	Feb 2025	Jul 2025	Remaining/Non-GEA Capacity
CASURECO IV Solar Power Project	Solar	Trademaster Renewable One Inc.	Tigaon, Camarines Sur	Camarines Sur	V	2.24	Jul 2025	Aug 2025	
Cabangan Solar Project	Solar	Upgrade Energy Philippines, Inc.	Brgy. Mabanglit, Cabangan, Zambales	Zambales	III	43.750	Sep 2025	Sep 2025	
Cataingan Solar Power Project	Solar	DMCI Masbate Power Corp.	Brgy. Pitogo, Cataingan, Masbate	Masbate	V	4.05	Sep 2025	Sep 2025	
Labrador Solar Power Plant Project	Solar	Labrador Green Energy Corp.	Labrador, Pangasinan	Pangasinan	I	3.250	Aug 2025	Oct 2025	Remaining/Non-GEA Capacity
San Marcelino Solar Power Project (Phase 3)	Solar	Santa Cruz Solar Energy, Inc.	San Marcelino, Zambales	Zambales	III	96.900	Oct 2025	Oct 2025	
Talugtag Solar Power Project	Solar	Talugtag Renewables Inc.	Talugtag, Nueva Ecija	Nueva Ecija	III	3.130	Dec 2024	Nov 2025	Remaining/Non-GEA Capacity
Capas Solar Power Project	Solar	Sindicatum C-Solar Power Inc.	Clark Green City, Capas, Tarlac	Tarlac	III	22.048	Nov 2025	Dec 2025	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 98% completed Financial Closing - 10% Procurement of EPC - 90%
Cawag Solar Power Project	Solar	Northern Palawan Power Generation Corporation	Subic, Zambales	Zambales	III	120.600	Sep 2025	Dec 2025	
Limbauan Solar Power Project	Solar	BKS Green Energy Corp.	Brgy. Limbauan, San Pablo, Isabela	Isabela	II	6.240	Aug 2025	Dec 2025	Remaining/Non-GEA Capacity
San Juan Solar Power Project	Solar	Casilagan Solar Power Corporation	Botolan, Zambales	Zambales	III	35.200	Sep 2025	Dec 2025	
CSFirst Green Infanta Solar Power Project (Note: With Integrated BESS of 107.320 MW)	Solar	CSFirst Green Agri-Industrial Development, Inc.	Infanta and Mabini, Pangasinan	Pangasinan	I	180.540	Jan 2026	Feb 2026	with BESS of 107.320 MW
Telos Iba 1 Solar Power Project	Solar	Telos Energy Development Corporation	Iba, Zambales	Zambales	III	38.400	December 2025	February 2026	
AGUILAR SOLAR POWER PROJECT	Solar	Ixus Solar Energy Corp.	Aguilar, Pangasinan	Pangasinan	I	225.000	January 2026	March 2026	

LUZON INDICATIVE POWER PROJECTS

As of 28 February 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Astra Solar Power Project	Solar	Astra Solar Energy Corp.	Curimaog, Ilocos Norte	Ilocos Norte	I	56.250	Dec 2025	Mar 2026	Acquisition of Possessory Rights - 15% completed LGU Resolution of Support - 67% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 0% completed Procurement of EPC -0%
Samal Solar Power Project	Solar	Samal Solar Renewable Energy Corp.	Gugo and San Juan, Samal, Bataan	Bataan	III	6.08	Feb 2026	Mar 2026	Phase 2
San Manuel Solar Power Plant	Solar	RE Resources, Inc	San Manuel, Pangasinan	Pangasinan	I	70.400	Dec 2025	Mar 2026	Acquisition of possessory rights - 100% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/ DIS - 100% completed Endorsement to NGA - 100% completed Financial Closing - 50%
Magat Floating Solar Power Project	Solar	SN Aboltiz Power - Magat Inc.	Magat Reservoir, Alfonso Lista and Aguinaldo in Ifugao; and Santiago City and Ramon in Isabela	Isabela and Ifugao	II and CAR	54.080	Mar 2026	May 2026	
Atimonan Solar Power Plant Project	Solar	Bolo Renewable Energy Corp.	Atimonan, Quezon	Quezon	IV-A	53.120	Jun 2026	Jun 2026	Acquisition of Possessory Rights - 80% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 100% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0%
Ultra Solar Power Plant Project	Solar	Bolo Renewable Energy Corp.	Padre Burgos and Atimonan, Quezon	Quezon	IV-A	71.680	Jun 2026	Jun 2026	Acquisition of Possessory Rights - 80% LGU Resolution of Support - 100% Conduct of SIS/DIS - 0% Acquisition of permits from NGAs - 100% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0%
SolarAce3 Solar Power Plant Project	Solar	SolarAce3 Energy Corp.	Buguey, Cagayan	Cagayan	II	200.000	Mar 2026	Jul 2026	Acquisition of possessory rights - 100% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 10% completed Endorsement to NGA - 100% completed
CSFirst Green Dasol Solar Power Project (Note: With Integrated BESS of 82.560 MW)	Solar	CSFirst Green Agri-Industrial Development, Inc.	Dasol, Pangasinan	Pangasinan	I	140.420	Jun 2026	Aug 2026	with BESS of 82.560 MW
Inara Solar Power Project Phase 2	Solar	FGEN Power Ventures, Inc.	Tanauan, Batangas	Batangas	IV-A	39.375	Apr 2026	Aug 2026	Acquisition of Possessory Rights - 50% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 5% Financial closing - 5% Off-taker - 5% Procurement of EPC - 5% Construction - 0% T&C - 0%
INARA SOLAR POWER PROJECT PHASE 3	Solar	FGEN Power Ventures, Inc.	Tanauan City, Batangas	Batangas	IV-A	48.825	Apr 2026	Aug 2026	Acquisition of Possessory Rights - 50% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 5% Financial closing - 5% Off-taker - 5% Procurement of EPC - 5% Construction - 0% T&C - 0%
Sual Solar Power Project	Solar	Renovable Earth Corp.	Sual, Pangasinan	Pangasinan	I	49.500	Jun 2026	Aug 2026	
Isabela Ground Mounted Solar PV Project	Solar	San Ignacio Energy Resources Development Corporation	City of Ilagan, Isabela	Isabela	II	336.826	Sep 2026	Sep 2026	Acquisition of possessory rights - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed
Lucanin Solar Power Project	Solar	Lucanin Solar Inc.	Mariveles, Bataan	Bataan	III	178.724	Jun-26	Sep-26	
TITAN I Solar Power Project - Phase 1	Solar	Apolaki Two Inc.	Cambitala and San Juan, Pantabangan, Nueva Ecija	Nueva Ecija	III	240.000	Jun 2026	Sep 2026	Acquisition of possessory rights - 50% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 65% completed Financial closing - 20% completed Procurement of EPC - 20% completed
San Lorenzo Ruiz Solar Power Plant	Solar	East Cornerstone Development Corp.	San Lorenzo Ruiz, Camarines Norte	Camarines Norte	V	5.12	August 2026	November 2026	

LUZON INDICATIVE POWER PROJECTS

As of 28 February 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Cabuyao 4 Floating Solar PV Power Plant	Solar	Newasia Power Energy Corp.	Laguna de Bay	Laguna	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Cagayan Valley Solar Power Project	Solar	GRM Cagayan Valley, Inc.	Cauayan City, Alicia, Angadanan, Isabela	Isabela	II	15.200	June 2026	December 2026	Phase 1
Calamba Floating Solar Power Project	Solar	Nortesol Incorporated	Laguna de Bay	Laguna	IV-A	82.500	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 50% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Gamu Solar Power Project	Solar	Intramuros Solar Energy Corp.	Gamu and Naguilan, Isabela	Isabela	II	59.840	Sep 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 10% completed Conduct of SIS/DIS - 90% completed Endorsement to NGA - 60% completed Financial closing - 10% completed Procurement of EPC - 20% completed
IXUS BUGALLON SOLAR POWER PROJECT	Solar	Ixus Solar Energy Corp.	Bugallon, Pangasinan	Pangasinan	I	100.265	September 2026	December 2026	Remaining/Non-GEA Capacity
Linglingay Solar Power Project	Solar	Linglingay Power Corporation	Linglinay, Gamu, Isabela	Isabela	II	11.942	Nov-26	Dec-26	Remaining/Non-GEA Capacity
NKS One Floating Solar Power Project	Solar	NKS Solar One Inc.	Lumban City and Cavinty City, Laguna	Laguna	IV-A	110.200	Jun 2026	Dec 2026	Remaining/Non-GEA Capacity
Opus Solar Power Project	Solar	Opus Solar Energy Corp.	Paoay, Ilocos Norte	Ilocos Norte	I	168.800	Nov 2026	Dec 2026	Remaining/Non-GEA Capacity
Pagbilao Floating Solar Power Plant Project	Solar	Fuego Renewable Energy Corp.	Offshore of Pagbilao, Quezon	Quezon	IV-A	98.700	Apr 2026	Dec 2026	Acquisition of Possessory Rights - 10% LGU Resolution of Support - 10% Conduct of SIS/DIS - 10% Acquisition of permits from NGAs - 0% Financial closing - 10% Off-taker - 0% Procurement of EPC - 10% Construction - 0% T&C - 0%
Sapang Balen Solar 2 - North Power Project	Solar	Sapang Balen Solar Sustainable Energy Corp.	Mabalacat City and Magalang, Pampanga	Pampanga	III	217.391	Sep 2026	Dec 2026	
Victoria 1 Floating PV Power Plant	Solar	NortesolIV, Inc.	Laguna de Bay	Laguna	IV-A	105.60	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 40% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Bay 1 Floating PV Power Plant	Solar	Newasia Power Energy Corp.	Laguna de Bay	Laguna	IV-A	105.60	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 90% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 75% Financial closing - 10% Off-taker - 0% Procurement of EPC - 5% Construction - 0% T&C - 0%
Bay 2 Floating PV Power Plant	Solar	NortesolIV, Inc.	Laguna de Bay	Laguna	IV-A	105.60	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 90% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 75% Financial closing - 10% Off-taker - 0% Procurement of EPC - 5% Construction - 0% T&C - 0%
Cabuyao 1 Floating PV Power Plant	Solar	Nortesol II Inc.	Laguna de Bay	Laguna	IV-A	105.60	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 90% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 75% Financial closing - 10% Off-taker - 0% Procurement of EPC - 5% Construction - 0% T&C - 0%

LUZON INDICATIVE POWER PROJECTS
As of 28 February 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Cabuyao 2 Floating PV Power Plant	Solar	Nortesol Incorporated	Laguna De Bay	Laguna	IV-A	105.60	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Cabuyao 3 Floating Solar PV Power Plant	Solar	Nortesol IV Inc.	Laguna de Bay	Laguna	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Cabuyao 5 Floating Solar PV Power Project	Solar	Newasia Power Energy II Corp.	Laguna De Bay	Laguna	IV-A	105.60	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Sta. Rosa Floating PV Power Plant	Solar	Newasia Power Energy II Corp.	Laguna de Bay	Laguna	IV-A	105.60	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Botolan Solar PV Power Plant	Solar	Iligansolar Inc.	Botolan, Zambales	Zambales	III	57.20	Oct 2026	Feb 2027	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Inara Solar Power Project Phase 1	Solar	FGEN Power Ventures, Inc.	Tanauan City, Batangas	Batangas	IV-A	7.650	Oct 2026	Feb 2027	Acquisition of Possessory Rights - 50% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 5% Financial closing - 5% Off-taker - 5% Procurement of EPC - 5% Construction - 0% T&C - 0%
San Ildefonso Solar Power Project	Solar	Team (Philippines) Renewable Energy Corporation	San Ildefonso, Bulacan	Bulacan	III	44.000	Mar 2027	Mar 2027	Acquisition of Possessory Rights - 50% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 65% completed Financial closing - 20% completed Procurement of EPC - 20% completed
TITAN I Solar Power Project - Phase 2	Solar	Apolaki Two Inc.	Cambitala and San Juan, Pantabangan, Nueva Ecija	Nueva Ecija	III	240.000	Dec 2026	Mar 2027	Acquisition of Possessory Rights - 50% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 65% completed Financial closing - 20% completed Procurement of EPC - 20% completed
AC Laguna Floating Solar Power Plant Project	Solar	AC Laguna Solar, Inc.	Laguna de Bay	Laguna	IV-A	210.00	Jan 2027	Apr 2027	with issued Clearance to undertake SIS last 15 Nov 2023
Infanta 1 Solar Power Project	Solar	Tera Renewables 3 Corp.	Infanta, Pangasinan	Pangasinan	III	140.917	Dec 2026	Apr 2027	with issued Clearance to undertake SIS last 15 Nov 2023
SolarAce4 Floating Solar Power Project	Solar	SolarAce4 Energy Corp.	Laguna de Bay	Laguna	IV-A	104.850	Jan 2027	Apr 2027	with issued Clearance to undertake SIS last 15 Nov 2023
AC Subic Floating Solar Power Plant Project	Solar	AC Subic Solar, Inc.	Laguna de Bay	Laguna	IV-A	210.000	Feb 2027	May 2027	with issued Clearance to undertake SIS last 25 Nov 2023
Infanta 2 Solar Power Project	Solar	Tera Renewables 4 Corp.	Infanta, Pangasinan	Pangasinan	I	147.791	Feb 2027	Jun 2027	with issued Clearance to undertake SIS last 25 Nov 2023
Cabiao Solar Power Project	Solar	North Luzon Natural Energy, Inc.	Cabiao, Nueva Ecija	Nueva Ecija	III	261.043	Jun 2027	Jul 2027	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 0% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Laguna Lake-Los Baños Solar Power Project	Solar	5 Barracuda Energy Corp.	Laguna De Bay	Laguna	IV-A	125.00	Jun 2027	Sep 2027	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100%
Radius Solar Power Project	Solar	Radius Solar Energy Corp.	Laguna de Bay	Laguna	IV-A	125.00	Jun 2027	Sep 2027	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 0% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 100% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Burgos Pangasinan Solar Power Project	Solar	Burgos Pangasinan Solar Energy Corporation	Burgos, Pangasinan	Pangasinan	I	50.10	Jul 2027	Oct 2027	Acquisition of Possessory Rights - 80% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 15% Financial closing - 0% Off-taker - 0% Procurement of EPC - 5% Construction - 0% T&C - 0%

LUZON INDICATIVE POWER PROJECTS

As of 28 February 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Caronsi Solar Power Project	Solar	Caronsi Solar Energy Corporation	Iguig and Penablanca	Cagayan	II	50.00	Aug 2027	Oct 2027	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 75% Conduct of SIS/DIS - 25% Acquisition of permits from NGAs - 70% Financial closing - 100% Off-taker - 50% Procurement of EPC - 0% Construction - 0% T&C - 0%
Burgos 1 Solar Power Project	Solar	Linang Energy Corp.	Burgos, Pangasinan	Pangasinan	I	156.354	Mar 2027	Dec 2027	
Burgos 2 Solar Power Project	Solar	Linang Energy Corp.	Burgos, Pangasinan	Pangasinan	I	231.132	Mar 2027	Dec 2027	Acquisition of Possessory Rights - 10% LGU Resolution of Support - 10% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Cagayan Valley Solar Power Project	Solar	GRM Cagayan Valley, Inc.	Cauayan City, Alicia, Angadanan, Isabela	Isabela	II	32.800	June 2027	December 2027	Phase 2
GIGASOL1 Solar Power Plant Project	Solar	GIGASOL1, Inc.	Botolan, Zambales	Zambales	III	185.898	Dec 2027	Dec 2027	Acquisition of Possessory Rights - 80% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 0% completed Procurement of EPC - 0%
Hermosa Solar Power Project	Solar	Solana Solar Alpha Inc.	Hermosa, Bataan	Bataan	III	22.40	Oct 2027	Dec 2027	
Ingrid2 Floating Solar Power Plant Project	Solar	Ingrid2 Power Corp.	Laguna De Bay	Laguna	IV-A	104.85	Aug 2027	Dec 2027	Acquisition of Possessory Rights - 80% LGU Resolution of Support - 75% Conduct of SIS/DIS - 0% Acquisition of permits from NGAs - 00% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Minalabac 1 Solar Power Project	Solar	Tera Renewables 10 Corp.	Minalabac, Camarines Sur	Camarines Sur	V	268.086	Jul 2027	Dec 2027	
San Roque Solar Power Project	Solar	Nueva Tierra Energy Corp.	San Manuel and San Nicolas, Pangasinan and Itogon, Benguet	Pangasinan and Itogon, Benguet	I and CAR	152.000	Jun 2027	Dec 2027	Acquisition of Possessory Rights - 33% completed LGU Resolution of Support - 66% completed Conduct of SIS - 30% completed Endorsement from NGA - 10% completed
Villaverde Ground-Mounted Solar-Photovoltaic Project	Solar	Verde Radiant Power Corporation	Villaverde, Nueva Viscaya	Nueva Vizcaya	II	13.360	Mar 2027	Dec 2027	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 80% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 50% Financial closing - 30% Off-taker - 0% Procurement of EPC - 30% Construction - 0% T&C - 0%
Lal-Lo Solar Power Project	Solar	GM Energy Construction Philippines Inc.	Brgy. Maxingal, Lal-Lo, Cagayan	Cagayan	II	95.000	Jan 2028	Jan 2028	

LUZON INDICATIVE POWER PROJECTS
As of 28 February 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Fuego Solar Power Plant Project	Solar	Fuego Renewable Energy Corp.	Pagbilao, Quezon	Quezon	IV-A	75.173	May 2027	Feb 2028	Acquisition of Possessory Rights - 10% LGU Resolution of Support - 10% Conduct of SIS/DIS - 10% Acquisition of permits from NGAs - 0% Financial closing - 10% Off-taker - 0% Procurement of EPC - 10% Construction - 0% T&C - 0%
GigaWind1 Floating Solar Power Plant Project	Solar	GigaWind1 Inc.	Laguna De Bay	Laguna	IV-A	209.700	Feb 2028	Feb 2028	Acquisition of Possessory Rights - 80% LGU Resolution of Support - 75% Conduct of SIS/DIS - 0% Acquisition of permits from NGAs - 50% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Villasis-Malasiqui 1 Solar Power Project	Solar	Tera Renewables 9 Corp.	Villasis and Malasiqui, Pangasinan	Pangasinan	I	443.373	Sep 2027	Mar 2028	
Capantolan Solar Power Project	Solar	Pacific Impact Energy Corp.	Sual, Pangasinan	Pangasinan	I	47.347	Jul 2027	Apr 2028	
Labrador 1 Solar Power Project	Solar	Tera Renewables 7 Corp.	Labrador, Pangasinan	Pangasinan	I	333.389	Sep 2027	Apr 2028	
Nazareno Solar Power Project	Solar	Northern Palawan Power Generation Corporation	Hermosa, Bataan	Bataan	III	41.400	Jan 2028	Apr 2028	Acquisition of Possessory Rights - 50% LGU Resolution of Support - 10% Conduct of SIS/DIS - 30% Acquisition of permits from NGAs - 20% Financial closing - 10% Off-taker - 20% Procurement of EPC - 20% Construction - 0% T&C - 0%
Mabini Solar Power Project	Solar	Spotlight Power Incorporated	Mabini, Pangasinan	Pangasinan	I	49.900	May 2028	May 2028	Acquisition of Possessory Rights - 100%
Currimao Solar Power Project	Solar	Northern Sun Power, Inc.	Currimao and Paoay, Ilocos Norte	Ilocos Norte	I	244.200	Apr 2028	Jun 2028	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 50% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 10% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
La Paz Solar Power Project	Solar	Juanston Alternative Power Incorporated	La Paz, Tarlac	Tarlac	III	4.180	January 2028	June 2028	
Paoay Floating SPP	Solar	Amara Solar Power Corp.	Paoay Lake, Paoay, Ilocos Norte	Ilocos Norte	I	112.500	May 2028	Jun 2028	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 0% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 10% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Pasuquin-Burgos 100MW Solar Power Plant	Solar	Nanchao Renewable Energy Corp.	Municipality of Pasuquin and Burgos, Ilocos Norte	Ilocos Norte	I	47.500	Apr 2028	Jun 2028	Remaining/Non-GEA Capacity
Sison Solar Power Project	Solar	Giga Ace 14, Inc.	Sison, Pangasinan	Pangasinan	I	215.950	Jan 2028	Jun 2028	Acquisition of Possessory Rights - 5% LGU Resolution of Support - 0% Conduct of SIS/DIS - 10% Acquisition of permits from NGAs - 2% Financial closing - 2% Off-taker - 0% Procurement of EPC - 0%

LUZON INDICATIVE POWER PROJECTS
As of 28 February 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Talingaan-Laoag Solar Power Project	Solar	North Luzon Green Power, Inc.	Laoag City, Ilocos Norte	Ilocos Norte	I	114.400	May 2028	Jun 2028	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 33% Conduct of SIS/DIS - 0% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Tuy Solar Power Project	Solar	Casilagan Solar Power Corporation	Tuy and Nasugbu, Batangas	Batangas	IV-A	96.000	Mar 2028	Jun 2028	Acquisition of Possessory Rights - 40% LGU Resolution of Support - 10% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 10% Financial closing - 10% Off-taker - 20% Procurement of EPC - 0% Construction - 0% T&C - 0%
Cabcaben Solar Power Project	Solar	Emerging Energy Resources 2, Inc.	Mariveles, Bataan	Bataan	III	51.000	May 2028	Aug 2028	Acquisition of Possessory Rights - 30% LGU Resolution of Support - 10% Conduct of SIS/DIS - 20% Acquisition of permits from NGAs - 20% Financial closing - 10% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
San Marcelino Floating Solar Power Project	Solar	Northern Sun Radiance Inc.	San Marcelino, Zambales	Zambales	III	120.30	Mar 2028	Sep 2028	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 83% completed Conduct of SIS - 100% completed Endorsement from NGA - 100% completed Financial Closing - 0% Procurement of EPC -0%
Capital1 Mabini Solar Power Project	Solar	CapitalONE Mabini Solar, Inc.	Mabini, Pangasinan	Pangasinan	I	59.650	Aug 2028	Oct 2028	Acquisition of Possessory Rights - 50% LGU Resolution of Support - 30% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 15% Financial closing - 30% Off-taker - 40% Procurement of EPC - 50% Construction - 0% T&C - 0%
Pantabangan Floating Solar Power Project	Solar	Fuego Renewable Energy Corp. (Formerly Fuego Solar Corporation)	Pantabangan, Nueva Ecija	Nueva Ecija	III	463.995	Apr 2028	Dec 2028	Acquisition of Possessory Rights - 20% completed LGU Resolution of Support - 10% completed Conduct of SIS/DIS - 60% completed Endorsement to NGA - 30% completed Financial closing - 10% completed Procurement of EPC - 10%
Suncastle Baao Solar Farm Project	Solar	Suncastle Energy Resources Inc.	Baao and Bula, Camarines Sur	Camarines Sur	V	495.000	Oct 2028	Dec 2028	Acquisition of Possessory Rights - 80% LGU Resolution of Support - 100% Conduct of SIS/DIS - 30% Acquisition of permits from NGAs - 25% Financial closing - 10% Off-taker - 10% Procurement of EPC - 10% Construction - 0% T&C - 0%
Aringay Solar PV Project	Solar	AGSAPA GREEN ENERGY CORPORATION	Aringay and Caba, La Union	La Union	I	41.280	Dec 2028	Jan 2029	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 50% Conduct of SIS/DIS - 40% Acquisition of permits from NGAs - 50% Financial closing - 30% Off-taker - 0% Procurement of EPC - 30% Construction - 0% T&C - 0%
Dasol 1 Solar Power Project	Solar	Ingrid4 Power Corp.	Dasol, Pangasinan	Pangasinan	I	179.20	Jan 2029	Jan 2029	Acquisition of Possessory Rights - 5% LGU Resolution of Support - 0% Conduct of SIS/DIS - 25% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%

LUZON INDICATIVE POWER PROJECTS
As of 28 February 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
La Union Solar Power Project	Solar	PHINMA Solar Energy Corporation	Municipality of Bacnotan, Province of La Union	La Union	I	38.850	Nov 2028	Jan 2029	Acquisition of Possessory Rights - 65% LGU Resolution of Support - 100% Conduct of SIS/DIS - 10% Acquisition of permits from NGAs - 80% Financial closing - 10% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Tinang Tarlac Solar Power Project	Solar	Luzon Alternative Energy Sources, Inc	Brgy. Tinang, Concepcion, Tarlac	Tarlac	III	217.184	Dec 2028	Jan 2029	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 0% Conduct of SIS/DIS - 0% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Iguig Solar Power Project	Solar	Luzon Cleanergy, Inc.	Iguig, Cagayan	Cagayan	II	121.00	Jan 2029	Feb 2029	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 100% Conduct of SIS/DIS - 20% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
San Luis Solar Power Project	Solar	Freya Renewables Inc.	San Luis, Aurora	Aurora	III	191.25	Sep 2028	Feb 2029	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 33% Conduct of SIS/DIS - 5% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Cambitala Solar Power Project	Solar	Cleanergy 2 Power Inc.	Pantabangan, Nueva Ecija	Nueva Ecija	III	185.60	Dec 2028	Jun 2029	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 0% Conduct of SIS/DIS - 0% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
SolarAce2 Solar Power Project	Solar	SolarAce2 Energy Corp.	Botolan, Zambales	Zambales	III	120.295	June 2029	December 2029	
WIND						50871.780			
Koala Wind Power Project	Wind	2 Barracuda Energy Corp.	Pakil, Jala-Jala, Laquna and Rizal	Laquna & Rizal	IV-A	150.000	Jan 2025	Mar 2025	
Tayabas North Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Tayabas City and Lucban, Quezon	Quezon	IV-A	144.000	Dec 2025	Dec 2025	Changed the capacity from 96 to 144 MW on 09 August 2024 TTC & TCO are based on CGRIs submitted Monthly Accomplishment Report for the Month of November 2024 on 19 December 2024.
Rizal Wind Power Project	Wind	Rizal Wind Energy Corp.	Antipolo and Tanay, Rizal; General Nakar, Quezon	Quezon	IV-A	90.000	Oct 2025	Dec 2025	Formerly Under GEA-2 (Replaced by Sembrano Wind Power Project); Covered by valid WESC and COR: With approved FM on 18 June 2024 As of Aug 2024 a)Slow processing of permits despite CEPNS standing; land surveys, technical studies and stakeholder & community consultations could not proceed as planned in 2020 due to COVID-19. b)Construction of third met mast (in Cuyambay, Tanay) was also delayed due to contractor issues brought by the pandemic; met mast was completed and commissioned 24-June-2021. c)Objection letter by MGFI despite PAMB resolution allowing conduct of technical feasibility studies within the WESC area. Project development currently on hold due to FM.

LUZON INDICATIVE POWER PROJECTS
As of 28 February 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Tayabas South Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Tayabas, Pagbilao, Quezon	Quezon	IV-A	187.200	Mar 2026	May 2026	Requested changed on Capacity dated 13 Aug 2024 from 150MW to 187.2 as a results of high level Desktop Study
Sorsogon Wind Power Project	Wind	Solus Wind Energy Corp.	Mathog, Bulan, Irosin and Magdalena, Sorsogon	Sorsogon	V	400.000	Dec 2026	Dec 2026	09 Oct 2024 - Requested to changed the potential capacity from 300MW to 400MW, which was approved by REMB. 14 Oct. 2024 - Endorsed to NGCP by EPIMB with an updated capacity of 400.000MW
Ilocos Sur Wind Power Project	Wind	TOTALPower, Inc.	Narvacan, Santa, and Bantay; San Quintin and Langiden, Ilocos Sur and Abra	Ilocos Sur and Abra	I and CAR	100.000	Oct 2028	Dec 2026	-
Botolan Wind Power Project	Wind	Alba Renewables Philippines Corporation	Botolan and Cabangan, Zambales	Zambales	III	300.000	Dec 2028	Jan 2027	
Panda Wind Power Project	Wind	4 Barracuda Energy Corp.	Pillila and Jala-Jala; Mabitac and Pangil , Rizal and Laguna	Laguna & Rizal	IV-A	150.000	Dec 2026	Jan 2027	Verification of boundaries of barangays and parcels of land area still ongoing by the CENRO Culasi
San Miguel Bay Wind Power Project	Wind	Sitex Windkraft Corporation	Provinces of Camarines Sur and Camarines Norte	Camarines Sur & Camarines Norte	V	600.000	Jan 2026	Jan 2027	- Possessory rights over the project area and foreshore area fr ECC Application (Seabed) - Municipal Endorsements
Camarines Sur Wind Power Project	Wind	Upward Wind Energy Corp.	Province of Camarines Sur	Camarines Sur	V	500.000	Mar 2027	Mar 2027	None
Mulanay Wind Farm Project	Wind	Apolaki One Inc.	Mulanay and Catanauan, Quezon	Quezon	IV-A	50.000	Dec 2027	Mar 2027	- Difficulty in securing land documents
Camarines Norte Wind Power Project	Wind	Mirus Wind Energy Corp.	Capalonga and Jose Panganiban, Camarines Norte	Camarines Norte	V	250.000	Jun 2027	Jun 2027	-
Albay Wind Power Project	Wind	Pacific Impact Energy Corp.	Guinobatan and Ligao City, Albay	Albay	V	99.000	Jul 2027	Sep 2027	113 Apr 2024 - Endorsed to NGCP with capacity of 100MW; 09 Sep 2024 - PIEC requested the changed of capacity from 100MW to Phase Development due to different tapping point Phase 1 - 49.5MW Phase 2 - 49.5MW 11 Oct 2024 - Endorsed by EPIMB to NGCP the revised capacity and phase development of the project
Dalupiri Island Wind Power Project	Wind	Itbayat Island UPC Asia Corporation	Onshore and Offshore of Dalupiri Island, Calayan, Cagayan	Cagayan	II	300.000	Aug 2027	Oct 2027	
Diwata 2 Wind Power Project	Wind	Nivos Wind Energy Corp.	General Nakar and Real, Quezon	Quezon	IV-A	500.000	Jul 2027	Oct 2027	
Aurora Offshore Wind Power Project	Wind	Galea Offshore Wind Corp.	Province of Aurora	Aurora	III	600.000	Oct 2027	Oct 2027	
Pasacao-San Fernando Wind Farm Project	Wind	Apolaki One Inc.	Pasacao, San Fernando, Minalabac, Pamplona and Bula, Camarines Sur	Camarines Sur	V	300.000	Oct 2027	Dec 2027	09 Jan 2024 - Endorsed to NGCP Change the Capacity from 150MW to 300MW on 14 December 2023 - availability of digitized cadastral maps
Presentacion 2 Wind Power Project	Wind	Wind Renewable Energy Corporation	Presentacion, Camarines Sur	Camarines Sur	V	54.000	Oct 2027	Dec 2027	
Pangasinan CW 1 Wind Power Project	Wind	Citicore Wind Energy Corporation	San Manuel, Sison, and Binalonan, Pangasinan	Pangasinan	I	50.000	Sep 2027	Dec 2027	
Prieto Diaz Wind Farm Project	Wind	Apolaki Three Inc.	Prieto Diaz, Sorsogon City, and Gubat, Sorsogon	Sorsogon	V	150.000	Sep 2027	Dec 2027	- availability of digitized cadastral maps
Tinambac Wind Farm Project	Wind	Apolaki One Inc.	Tinambac, Camarines Sur	Camarines Sur	V	50.000	Sep 2027	Dec 2027	- Difficulty in securing land documents
Mariveles Offshore Wind Farm	Wind	Airstream Renewables Corp.	Offshore of Bataan	Bataan	III	100.000	Dec 2027	Jan 2028	
Dapdap East Wind Farm	Wind	Airstream Renewables Corp.	Taapvtay, Cavite and Talisay, Batangas	Batangas	IV-A	30.000	Dec 2027	Jan 2028	
Pandan Labayat Wind Farm	Wind	Airstream Renewables Corp.	Real, Quezon	Quezon	IV-A	40.000	Dec 2027	Jan 2028	
Silang Maragondon Wind Farm	Wind	Airstream Renewables Corp.	Real, Quezon	Quezon	IV-A	100.000	Dec 2027	Jan 2028	
Quezon II Plaridel Wind Power Project	Wind	Plaridel Windkraft Corporation	Plaridel and Atimonan, Quezon	Quezon	IV-A	50.000	Jan 2028	Mar 2028	- Availability of data for land identification (no available cadastral map for Atimonan) - Jetty port - Updated TTC and TCO based on 2024 July EPIMB report
Aguilar Wind Power Project	Wind	Amihan Power, Inc.	Bugallon and Aguilar, Pangasinan	Pangasinan	I	99.000	Mar 2028	May 2028	
Kalayaan 4 Wind Energy Project	Wind	Viento Energy 2 Corp.	Famy, Siniloan, Pakil, and Pangil, Laguna; and Real, Quezon	Quezon	IV-A	303.800	Apr 2028	Jun 2028	Merged with WESC No. 2021-08-171-AF1, updated project name, capacity, contract area, and location.

LUZON INDICATIVE POWER PROJECTS
As of 28 February 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
San Miguel Bay Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Offshore of Camarines Sur	Camarines Sur	V	500.000	Dec 2027	Jun 2028	<p>This transmission line route will traverse the municipalities of Calabanga, Bombon, Magarao, and Naga City, covering mostly private agricultural lands that are under the agrarian reform program and have already been awarded to farmer beneficiaries. The lands with EPs and CLOAs will be affected by our transmission line route.</p> <p>Concerns whether there is a need for the land conversion and the mode to acquire rights of way.</p> <p>NGCP has proposed relocating the project's connection to the 500 kV Naga Substation (over the 14 February 2025 meeting, no official communication received).</p> <p>Concerns and Implications to SMB WPP Project - This would require ACX3 to restart the entire process of securing NGCP permits and would disregard over two (2) years of land investigation and preparation for a 230 kV interconnection/ transmission line</p>
Banguì Phase IV Wind Power Project	Wind	NorthWind Power Development Corporation	Burgos and Bangui, Ilocos Norte	Ilocos Norte	I	80.000	Jan 2028	Jun 2028	
Dagupan Offshore Wind Power Project	Wind	CI NMF (PH) Corp.	Provinces of Pangasinan and La Union	Pangasinan & La Union	I	350.000	Mar 2028	Jun 2028	<ol style="list-style-type: none"> 1. Securing Large Scale Grid Connection by 2028 2. Timely development of Ports 3. REPA Bankability and Performance 4. Pre-Development ECC 5. Tenurial Rights for seabed/foreshore land
San Miguel Bay Offshore Wind Power Project	Wind	CI NMF (PH) Corp.	Provinces of Camarines Norte and Camarines Sur	Camarines Sur & Camarines Norte	V	1000.000	Mar 2028	Jun 2028	<p>Direct connection to NGCP's Proposed Naga 500 kV Substation</p> <p>- DOE & NGCP Meeting on 13 February 2025 at DOE to clarify the following CIP statement (thru letter dated 31 January 2025 to the DOE):</p> <p>1. Re-Filing of the Luzon-Visayas HVDC Upgrade Project. As a background, NGCP has a pending application for the approval of its 5th Regulatory Reset with the Energy Regulatory Commission ("ERC") which includes the approval for the upgrade of the Luzon-Visayas HVDC Bipolar Operation Project. NGCP commits to re-file a separate application for the provisional approval of the upgrade of the Luzon-Visayas HVDC Bipolar Operation Project, which includes the Naga Substation Project as one of its components. NGCP deems that the re-filing of the application for the provisional approval should not be isolated to the Naga Substation Project as the Certificate of Energy Project of National Significance was issued for the entire Luzon-Visayas HVDC Upgrade Project. We understand that NGCP will re-file the said application for the</p>
Romblon Wind Power Project	Wind	Romblon Electric Cooperative, Inc.	Romblon, Romblon	Romblon	IV-B	0.900	Jun 2028	Aug 2028	-
Viento Power Wind Project	Wind	Vientopower, Inc.	Mauban, Quezon	Quezon	IV-A	100.000	Jun 2028	Sep 2028	
Ilocos Norte Offshore Wind Power Project	Wind	Vent Fort Energy Corp.	Province of Ilocos Norte	Ilocos Norte	I	900.000	Jun 2028	Oct 2028	
Maragondon Wind Power Project	Wind	Maragondon Wind Energy Corp.	Maragondon, Cavite	Cavite	IV-A	200.000	Sep 2028	Dec 2028	
Bongabon Wind Power Project	Wind	Earth Sol Energy Corp.	Rizal and Bongabon, Nueva Ecija	Nueva Ecija	III	84.500	Dec 2028	Dec 2028	
Taysan Wind Farm Project	Wind	Apolaki Three Inc.	Taysan, Rosario, and Lobo, Batangas	Batangas	IV-A	50.000	Sep 2028	Dec 2028	- met mast will be in Rosario, Batangas (Q1 of 2025)
Mercedes Offshore Wind Farm	Wind	Airstream Renewables Corp.	Offshore of Camarines Norte	Camarines Norte	V	100.000	Dec 2028	Jan 2029	- Difficulty in securing land documents
Baao Wind Energy Project	Wind	The Blue Circle Philippines Cebu Corp.	Baao, Iriga City, Ocampo, and Bula, Camarines Sur	Camarines Sur	V	210.800	Oct 2028	Jan 2029	- Endorsed by EPIMB to NGCP for the Clearance to undertake SIS on 24 Aug 2024
Lucena Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Offshore and Onshore of Quezon	Quezon	IV-A	475.000	Dec 2028	Jun 2029	<p>The proposed 230 kV transmission line for the San Miguel Bay Wind Power Project will pass through Calabanga, Bombon, Magarao, and Naga City. During the land investigation, it was found that many private agricultural lands along the route are part of the agrarian reform program and have been awarded to farmer beneficiaries with EPs/CLOAs. To proceed with the project, the company intends to lease portions of these lands for transmission line construction to facilitate power distribution in Camarines Sur.</p>
Maragondon Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Maragondon, Cavite	Cavite	IV-A	86.400	Apr 2029	Jun 2029	<p>Transmission Connection</p> <p>20 August 2024 - Approved request to change the capacity from 55MW to 86.4MW on 25 June 2024 due to the advancement in technology and further optimization of the site through high level desktop analysis</p>

LUZON INDICATIVE POWER PROJECTS

As of 28 February 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Ilocos Onshore Wind Power Project	Wind	wpd Philippines Onshore, Inc.	Provinces of Abra, Ilocos Norte, and Ilocos Sur	Ilocos Norte, and Ilocos Sur	I	400.000	Jun 2029	Aug 2029	Phase 1 - 137.500 MW Phase 2 - 131.250 MW Phase 3 - 131.250 MW The WESC No. 2022-11-231 with COR No. WESC 2022-11-231, awarded on 07 December 2022, was converted to OnWESC No. 2024-11-439 under the Revised Omnibus Guidelines on 23 December 2024.
Bicol Wind Power Project	Wind	Exa Wind Energy Corp.	Provinces of Quezon, Camarines Sur and Camarines Norte	Camarines Sur & Camarines Norte	V	500.000	Sep 2029	Sep 2029	None
Frontera Bay Wind Power Project	Wind	Ivisan Windkraft Corporation	Offshore of Bataan and Cavite	Cavite & Bataan	III and IV-A	450.000	Aug 2029	Oct 2029	- Possessory rights over the project area and foreshore area fr ECC Application (Seabed) - Radar Challenge with PPA
San Vicente Wind Power Project	Wind	PetroGreen Energy Corporation	San Vicente, Palawan	Palawan	IV-B	8.000	Oct 2029	Oct 2029	
Banqui 2 Wind Power Project	Wind	Luzon Cleanergy Generation, Inc.	Banqui and Dumalneg, Ilocos Norte	Ilocos Norte	I	132.000	Jul 2029	Oct 2029	
Bugallon Wind Power Project	Wind	Amihan Power, Inc.	Bugallon, Pangasinan	Pangasinan	I	86.630	Nov 2029	Nov 2029	
Baao Two Wind Energy Project	Wind	The Blue Circle Philippines Cebu Corp.	Bula, Baao, Pili and Ocampo, Camarines Sur	Camarines Sur	V	62.000	Oct 2029	Dec 2029	
Bulalacao Two Wind Power Project	Wind	The Blue Circle Philippines Mindoro Corp.	Bulalacao, Oriental Mindoro	Oriental Mindoro	IV-B	112.000	Oct 2029	Dec 2029	With Approved requested for amendment of capacity from 86.800MW to 112MW
Burgos 4 Wind Power Project	Wind	Energy Development Corporation	Burgos, Ilocos Norte	Ilocos Norte	I	100.000	Dec 2028	Dec 2029	SIS can commence no earlier than 11 December 2023. The project will be connected to 230kV Bangui substation which according to TDP estimated to be completed on December 2027
Calatagan Offshore Wind Power Project	Wind	Giga Ace 7, Inc.	Offshore and Onshore of Batangas	Batangas	IV-A	1024.000	Oct 2028	Dec 2029	With issued System Impact Study on 19 January 2024 600MW-Phase 1 (2028) 420MW-Phase 2 (2030)
Ilocos Wind Power Project	Wind	Energy Development Corporation	Burgos, Pasuquin, Ilocos Norte	Ilocos Norte	I	144.000	Oct 2029	Dec 2029	
Manila Bay Wind Power Project	Wind	GigaWind5, Inc.	Provinces of Bataan, Cavite, and Batangas	Bataan, Cavite & Batangas	III and IV-A	1248.000	Oct 2029	Dec 2029	
Pasuquin Wind Power Project	Wind	Energy Development Corporation	Pasuquin, Ilocos Norte	Ilocos Norte	I	90.000	Oct 2029	Dec 2029	
Sanchez Mira Wind Power Project	Wind	Sanchez Mira Wind Power Corporation	Sanchez Mira, Cagayan	Cagayan	II	50.000	Sep 2029	Dec 2029	With on-going application for the transition of WESC from Pre-Development to Development Stage. Updated TTC & TCO are based on SMWPC's submitted documents through the EVOSS System relative to the aforesaid application on 25 November 2024.
Tayabas Bay Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Province of Quezon	Quezon	IV-A	275.000	Jun 2028	Dec 2029	
Real Wind Power Project	Wind	Real Wind Energy, Inc.	Real, Quezon	Quezon	IV-A	250.000	Dec 2029	Dec 2029	02 Oct 2024 - Changed from Potential to Indicative due to report that it already has an SIS
Calatagan Offshore Wind Farm	Wind	Domhain Earth Corp.	Provinces of Batangas and Occidental Mindoro	Batangas & Occidental Mindoro	IV-A and IV-B	1830.000	Jan 2029	Jan 2030	With request for change of capacity from 1,500MW to 1,830MW. Phase Development with different scheme and technologies.
Quezon Wind Power Project	Wind	Triconti ECC Renewables Corporation	Pagbilao and Atimonan, Quezon	Quezon	IV-A	100.000	Nov 2029	Jan 2030	-Updated TTC and TCO base on May 2024 Report to EPIMB
Sual Wind Power Project	Wind	First Gen Visayas Energy Inc.	Sual, Mabini, and Labrador, Pangasinan	Pangasinan	I	100.000	Oct 2029	Feb 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall iss its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Laguna-Quezon Wind Power Project	Wind	First Gen Visayas Energy Inc.	Lumban and Cavinti, Laguna; Sampaloc and Mauban, Quezon	Laguna & Quezon	IV-A	100.000	Oct 2029	Feb 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall iss its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Zambales Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Antonio and Castillejos, Zambales	Zambales	III	100.000	Nov 2029	Mar 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall iss its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Lobo Wind Power Project	Wind	Amihan Power, Inc.	Lobo, San Juan, and Rosario, Batangas	Batangas	IV-A	112.000	Jan 2030	Apr 2030	

LUZON INDICATIVE POWER PROJECTS
As of 28 February 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Mariveles Offshore Wind Farm	Wind	Domhain Earth Corp.	Provinces of Bataan, Cavite, and Batangas	Bataan, Cavite & Batangas	III and IV-A	1500.000	Oct 2029	Jun 2030	Bottom-fixed (200 to 300MW) Floating - 1,200MW
Doña Remedios Trinidad Bulacan Wind Farm Project	Wind	Apolaki Three Inc.	Doña Remedios, Trinidad, Bulacan	Bulacan	III	200.000	Mar 2030	Jun 2030	- tight corridor in DRT
Lian Wind Farm Project	Wind	Apolaki Three Inc.	Lian, Tuy, and Balayan, Batangas	Batangas	IV-A	50.000	Mar 2030	Jun 2030	- Difficulty in securing land documents
Labrador Wind Power Project	Wind	First Gen Visayas Energy Inc.	Labrador, Pangasinan	Pangasinan	I	100.000	Apr 2030	Aug 2030	None
Nasugbu Bay Wind Power Project	Wind	First Gen Visayas Energy Inc.	Offshore of Batangas	Batangas	IV-A	100.000	Apr 2030	Aug 2030	Clarity on jurisdiction for Right-Of-Way acquisition; Permits and authorization, including requirements, for offshore wind development
Laguna Wind Power Project	Wind	First Gen Visayas Energy Inc.	Kalayaan and Lumban, Laguna; Mauban, Quezon	Quezon	IV-A	100.000	Apr 2030	Aug 2030	18 Oct 2024 - Approved amended Contract Area from 1,782 has to 1,377 has.
Nueva Ecija Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Jose City, Carranglan, and Pantabangan, Nueva Ecija	Nueva Ecija	III	100.000	Apr 2030	Aug 2030	None
Bondoc Wind Power Project	Wind	Bondoc Wind Corp.	Onshore and Offshore of Quezon, and Offshore of Masbate	Masbate	V	2000.000	Dec 2029	Dec 2030	- Endorsed by EPIMB to NGCP for the Clearance to undertake SIS on 01 October 2024
Northern Luzon Offshore Wind Power Project	Wind	BuhaWind Energy Northern Luzon Corporation	Offshore of Ilocos Norte	Ilocos Norte	I	2000.000	Dec 2028	Dec 2030	
Zambales South Wind Power Project	Wind	GigaWind1, Inc.	San Felipe, San Narciso and San Marcelino, Zambales	Zambales	III	200.000	Jan 2031	Jan 2031	
San Nicolas 1 Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Nicolas, Pangasinan	Pangasinan	I	100.000	Feb 2031	Feb 2031	
Real Wind Power Project	Wind	Real Wind Energy, Inc.	Real, Quezon	Quezon	IV-A	250.000	Mar 2031	Mar 2031	02 Oct 2024 - Changed from Potential to Indicative due to report that it already has an SIS
Mabini Wind Power Project	Wind	Mabini Energy Corporation	Mabini, Batangas	Batangas	IV-A	50.000	Mar 2031	Mar 2031	
Palayan-Laur Wind Power Project	Wind	First Gen Visayas Energy Inc.	Laur and Palayan City, Nueva Ecija	Nueva Ecija	III	100.000	Feb 2031	Jun 2031	
Quezon Wind Power Project	Wind	First Gen Visayas Energy Inc.	Macalelon and Lopez, Quezon	Quezon	IV-A	100.000	Feb 2031	Jun 2031	- Endorsed by EPIMB to NGCP for the Clearance to undertake SIS on 17 June 2024
Gumaca-Pitogo Wind Power Project	Wind	First Gen Visayas Energy Inc.	Gumaca and Pitogo, Quezon	Quezon	IV-A	100.000	Feb 2031	Jun 2031	
Northern Mindoro Offshore Wind Power Project	Wind	BuhaWind Energy Nothern Mindoro Corporation	Provinces of Occidental Mindoro and Batangas	Batangas & Occidental Mindoro	IV-A and IV-B	2000.000	Jul 2031	Jul 2031	
Garza Offshore Wind Power Project	Wind	wpd Philippines, Inc.	Provinces of Occidental Mindoro	Occidental Mindoro	IV-B	480.000	Jun 2031	Aug 2031	15 Oct. 2024 - Approved request for amendment of potential capacity from 550.000 MW to 480.000 MW and Target Testing & Commissioning (June 2031), and Target Commercial Operation (August 2031). The WESC No. 2022-08-213 with COR No. WESC 2022-08-213, awarded on 01 September 2022, was converted to OsWCOA No. 2024-12-007 under the Revised Omnibus Guidelines on 23 December 2024.
San Juan Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Juan, La Union	La Union	I	100.000	Apr 2031	Aug 2031	
Limay Wind Power Project	Wind	First Gen Visayas Energy Inc.	Limay and Mariveles, Bataan	Bataan	III	100.000	Apr 2031	Aug 2031	
Bagac Bay Onshore Wind Project	Wind	Earth Sol Power Corp.	Bagac, Pilar, Orion and Mariveles, Bataan	Bataan	III	500.000	Sep 2031	Sep 2031	
Cavite Offshore Wind Project	Wind	Vind Energy Corp.	Province of Cavite	Cavite	IV-A	994.000	Oct 2030	Oct 2031	
Bulacao Bay Offshore Wind Energy Project	Wind	Viento Energy 1 Corp.	Offshore and Onshore of Oriental Mindoro and Antique	Oriental Mindoro & Antique	IV-B and VI	1200.000	Oct 2029	Oct 2031	As per SIS, the Project will be implemented in phases: Phase 1: 476 MW - 2028 COD Phase 2: 490 MW - 2029 COD Phase 3: 224 MW 2030 COD
NOM FL1 Offshore Wind Project	Wind	Vind Energy Corp.	Provinces of Batangas and Occidental Mindoro	Batangas & Occidental Mindoro	IV-A and IV-B	3038.000	Oct 2031	Oct 2031	
Lubang and Looc Island Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Province of Occidental Mindoro	Occidental Mindoro	IV-B	800.000	Aug 2031	Oct 2031	-
Bulacan 1 Wind Power Project	Wind	Cleantech Renewable Energy 50 Corp.	Doña Remedios Trinidad, Bulacan	Bulacan	III	187.200	Nov 2031	Nov 2031	Changed location from San Ildefonso and San Rafael, Bulacan to Doña Remedios Trinidad, Bulacan based on ground verification
Bulacan 2 Wind Power Project	Wind	Cleantech Renewable Energy 50 Corp.	Dona Remedios Trinidad, Bulacan	Bulacan	III	237.600	Nov 2031	Nov 2031	Changed location from San Ildefonso, San Rafael, and Doña Remedios Trinidad, Bulacan to Doña Remedios Trinidad, Bulacan
Ilocos Norte Onshore and Offshore Wind Power Project	Wind	TOTALPower, Inc.	Province of Ilocos Norte	Ilocos Norte	I	900.000	Nov 2031	Nov 2031	
Cavite Offshore Wind	Wind	wpd Philippines Inc.	Offshore and Onshore of Cavite and Batangas	Cavite and Batangas	III and IVA	540.000	Dec 2031	Dec 2031	18 September 2024 - Amended its potential capacity from 300MW to 540.000MW; The WESC No. 2021-11-190 with COR No. WESC 2021-11-190 awarded on 21 December 2021 was converted to OnWCOA No. 2024-11-006 under the Revised Omnibus Guidelines on 25 November 2024.
Bulacao One Onshore Wind Energy Project	Wind	Viento Energy 4 Corp.	Towns of Bulalacao and Magsaysay, Occidental Mindoro	Occidental Mindoro	IV-B	330.000	Feb 2032	Feb 2032	Commercial Operation CY 2027 - Phase 1 (144 MW) CY 2028 - Phase 2 (186 MW)
San Jose Wind Power Project	Wind	CI NMF (PH) Corp.	San Jose City, Lupao and Carranglan, Nueva Ecija	Nueva Ecija	III	300.000	Jan 2032	Mar 2032	1. Securing Large Scale Grid Connection by 2028 2. Timely development of Ports 3. REPA Bankability and Performance 4. Pre-Development ECC 5. Tenurial Rights for seabed/foreshore land
Claveria Offshore Wind Farm	Wind	Domhain Earth Corp.	Provinces of Ilocos Norte and Cagayan	Ilocos Norte & Cagayan	I and II	1600.000	Feb 2031	Apr 2032	N.A.
Infanta-Dasol Wind Power Project	Wind	First Gen Visayas Energy Inc.	Infanta-Dasol, Pangasinan	Pangasinan	I	380.000	Feb 2032	Apr 2032	Converted to OnWCOA under the Revised Omnibus Guidelines on 10 January 2025
Banahaw Wind Power Project	Wind	GigaWind4, Inc.	Sariaya and Tayabas City, Quezon	Quezon	IV-A	247.000	Jun 2032	Aug 2032	

LUZON INDICATIVE POWER PROJECTS
As of 28 February 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Mindoro Offshore Wind Power Project	Wind	Vortex Offshore Wind Corp.	Onshore and Offshore of Occidental Mindoro and Offshore of Antique and Oriental Mindoro	Occidental Mindoro and Offshore of Antique and Oriental Mindoro	IV-B and VI	1000.000	Jul 2032	Sep 2032	
Tagkawayan Wind Farm Project	Wind	Apolaki Three Inc.	Tagkawayan, Quezon	Quezon	IV-A	300.000	Jun 2032	Sep 2032	- Difficulty in securing land documents
Nueva Ecija 1 Wind Power Project	Wind	First Gen Visayas Energy Inc.	Carranglan, Pantabangan, and San Jose City, Nueva Ecija	Nueva Ecija	III	100.000	Aug 2032	Oct 2032	
East Ecija Wind Power Project	Wind	Gigasol4, Inc.	Laur, Gabaldon, and General Tinio, Nueva Ecija	Nueva Ecija	III	420.000	Nov 2032	Nov 2032	
Aparri Bay Wind Power Project	Wind	Triconti Southwind Corporation	Aparri, Cagayan	Cagayan	II	600.000	Oct 2032	Dec 2032	- Possessory rights over the project area and foreshore area fr ECC Application (Seabed) - Delay in Municipal Endorsements
Cagayan West Offshore Wind Power Project	Wind	Giga Ace 12, Inc.	Province of Cagayan	Cagayan	II	1024.000	Dec 2032	Dec 2032	
132 MW Wind Power Project	Wind	Energy Logics Philippines Inc.	Vintar, Bangui, Pasuquin, Ilocos Norte	Ilocos Norte	I	132.500	Jan 2033	Jan 2033	
Bulalacao Wind Power Project	Wind	Amihan Power, Inc.	Bulalacao, Oriental Mindoro	Oriental Mindoro	IV-B	85.500	Sep 2032	Feb 2033	Feasible Connection Point
Balayay Bay Offshore Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Province of Batangas	Batangas	IV-A	750.000	Dec 2032	Feb 2033	
Pangasinan-Zambales Wind Power Project	Wind	First Gen Visayas Energy Inc.	Aguilar, Bugallon, and Infanta, Pangasinan; Santa Cruz, Zambales	Pangasinan & Zambales	III	100.000	Feb 2033	Feb 2033	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024. Approved Conversion of WESC No. 2023-01-250 to an OnWESC No. 2024-12-440 dated 05 February 2025
Basiad Bay Offshore Wind Power Project	Wind	Vortex Offshore Wind Corp.	Province of Camarines Norte	Camarines Norte	V	600.000	Jan 2033	Mar 2033	
Calatagan Onshore Wind Power Project	Wind	Gigasol6, Inc.	Calatagan and Balayan, Batangas	Batangas	IV-A	130.000	Jan 2033	Mar 2033	
Pasacao Wind Power Project	Wind	Gigasol6, Inc.	Pasacao, Libmanan, and Pamplona, Camarines Sur	Camarines Sur	V	300.000	Jan 2033	Mar 2033	
Quezon-Camarines Norte Wind Power Project	Wind	Arcana Wind Energy Corp.	Guhayangan and Tagkawayan, Quezon; Santa Elena and Labo, Camarines Norte	Camarines Norte	V	400.000	Mar 2033	May 2033	
Offshore Wind Luzon E-1Wind Power Project	Wind	Fuego Renewable Energy Corp.	Offshore of Sorsogon	Sorsogon	V	555.000	Mar 2033	May 2033	
Pagbilao Offshore Wind Power	Wind	Energy Oasis Generation Corp.	Offshore of Quezon	Quezon	IV-A	300.000	Apr 2033	Jun 2033	
Tayabas Bay Wind Power Project	Wind	Energy Oasis Generation Corp.	Province of Quezon	Quezon	IV-A	500.000	Apr 2033	Jun 2033	
Bulalacao Offshore Wind Farm Project	Wind	Domhain Earth Corp.	Offshore of Oriental Mindoro and Antique	Oriental Mindoro	IV-B	3100.000	Feb 2032	Aug 2033	Majority is floating
Haraya Zambales Onshore Wind Project	Wind	Haraya Wind Energy Corporation	Cabangan, Botolan and San Felipe, Zambales	Zambales	III	370.000	Jun 2033	Aug 2033	
Ilocos Norte CW Wind Power Project	Wind	Citicore Wind Energy Corporation	Vintar, Piddig, Sarrat, Dingras, Marcos, Laoag City, and Batac City, Ilocos Norte	Ilocos Norte	I	120.000	Jul 2033	Sep 2033	
Ombra Wind Power Project	Wind	Ombra Wind Energy Corp.	Dingalan, Aurora; Doña Remedios Trinidad, Bulacan; and Palayan City, Laur, General Tinio, and Gabaldon, Nueva Ecija	Nueva Ecija	III	312.500	Jul 2033	Sep 2033	
Pantabangan Wind Power Project	Wind	Freya Renewables Inc.	Pantabangan, Nueva Ecija	Nueva Ecija	III	156.250	Nov 2033	Nov 2033	Unforeseen delays in schedule.
Calabanga Wind Project	Wind	Envision Energy Philippines Corporation	Calabanga and Tinambac, Camarines Sur	Camarines Sur	V	200.000	Dec 2033	Dec 2033	
Gubat Wind Project	Wind	Envision Energy Philippines Corporation	Casiguran and Gubat, Sorsogon	Sorsogon	V	190.000	Dec 2033	Dec 2033	
Pagsanjan Wind Project	Wind	Envision Energy Philippines Corporation	Pagsanjan, Lumban, Kalayaan, Cavinti and Luisiana, Laguna	Laguna	IV-A	200.000	Dec 2027	Dec 2033	
Mindoro Wind Power Project	Wind	Echo Wind Power Corp.	Rizal and San Jose, Occidental Mindoro and Bulalacao, Mansalay and Bongabong, Oriental Mindoro	Occidental & Oriental Mindoro	IV-B	500.000	Dec 2033	Dec 2033	
Paqudpud Wind Power Project	Wind	EDC Paqudpud Wind Power Corporation	Paqudpud, Ilocos Norte	Ilocos Norte	I	84.000	Feb 2029	Apr 2034	
Real Offshore Wind Farm	Wind	Airstream Renewables Corp.	Offshore of Quezon	Quezon	IV-A	200.000	Feb 2034	Apr 2034	
ENERGY STORAGE SYSTEM (ESS)						1480.6			
Nagsaag Battery Energy Storage	BESS	Global Business Power Corporation	Nagsaag, Pangasinan	Pangasinan	I	20.000	TBD	2025	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Lumban Battery Energy Storage	BESS	Global Business Power Corporation	Lumban, Laguna	Laguna	IV-A	20.000	TBD	2025	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Laoag Battery Energy Storage	BESS	Global Business Power Corporation	Laoag, Ilocos Norte	Ilocos Norte	I	20.000	TBD	2025	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Concepcion Battery Energy Storage	BESS	Global Business Power Corporation	Concepcion, Tarlac	Tarlac	III	20.000	TBD	2026	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Labrador Battery Energy Storage	BESS	Global Business Power Corporation	Labrador, Pangasinan	Pangasinan	I	20.000	TBD	2026	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Enerhiya Central Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Concepcion, Tarlac	Tarlac	III	40.000	Nov 2025	Dec 2025	
Enerhiya Sur II Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Lumban, Laguna	Laguna	IV-A	40.000	Nov 2025	Dec 2025	
Enerhiya Sur I Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Lemery and Tuy, Calaca, Batangas	Batangas	IV-A	40.000	Nov 2025	Dec 2025	
Binga Battery Energy Storage System 2	BESS	SN Aboltiz Power - Benquet, Inc.	Brgy. Tinongdan, Itogon, Benguet	Benguet	CAR	40.000	Mar 2027	Jun 2027	
Malaya Battery Energy Storage System	BESS	Belgrove Power Corporation	Malaya, Piliia, Rizal	Rizal	IV-A	20.000	Sep 2025	Dec 2025	
Enerhiya Sur 3 Energy Storage Project	BESS	Megawatt Solutions Inc.	Sta. Rosa, Laguna	Laguna	IV-A	40.000	Feb 2026	Mar 2026	
Enerhiya Sur 4 Energy Storage Project	BESS	Megawatt Solutions Inc.	Cabuyao, Laguna	Laguna	IV-A	40.000	Feb 2026	Mar 2026	

LUZON INDICATIVE POWER PROJECTS
As of 28 February 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Enerhiya Sur 5 Energy Storage Project	BESS	Megawatt Solutions Inc.	Calamba, Laguna	Laguna	IV-A	40.000	Feb 2026	Mar 2026	
TMO Energy Storage System Project	BESS	Therma Mobile, Inc.	Navotas Fishport Complex, Baradero St., North Bay Boulevard, Navotas City	Metro Manila	NCR	100.000	Jun 2026	Sep 2026	
Cruz na Daan (CND) Battery Energy Storage System	BESS	Gritstone Lead Power Corporation	Balagtas Bypass Road, Mabalasbalas, San Rafael Bulacan	Bulacan	III	40.600	Sep 2026	Sep 2026	Main issue encountered is on acquisition of right of way. Changes in the cost of primary project components. Management has held in abeyance activities related to the project due to other pressing business considerations but GLPC will pursue the realization of the project in time.
Ambuklao Battery Energy Storage System	BESS	SN Aboitz Power - Benguet, Inc.	Brgy. Ambuklao, Bokod, Benguet	Benguet	CAR	40.000	Mar 2027	Jun 2027	On-going permitting
Piilila Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Piilila, Rizal	Rizal	IV-A	50.000	TBD	Mar 2027	
Bay Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: CAMSUR II Wind Energy Corp.)	Calauan, Laguna	Laguna	IV-A	50.000	TBD	Jun 2027	
Panda Energy Storage Project	BESS	Helios Energy Storage Corp.	Piilila, Rizal	Rizal	IV-A	150.000	TBD	Jul 2027	
Currimao Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Currimao, Ilocos Norte	Ilocos Norte	I	50.000	TBD	Dec 2027	
Angat Optimization Project	Pumped Hydro	San Roque Hydropower Inc.	Brgy. San Lorenzo, Norzagaray, Bulacan	Bulacan	III	160.000	Feb 2028	Mar 2028	
San Roque Optimization Project	Pumped Hydro	San Roque Hydropower Inc.	Brgy. Narra, Municipality of San Manuel and Brgy. San Felipe West, Municipality of San Nicolas, Province of Pangasinan	Pangasinan	III	400.000	Jun 2028	Jul 2028	
Labo Energy Storage Project	BESS	Cell Power Energy Corporation	Labo, Camarines Norte	Camarines Norte	V	20.000	TBD	TBD	
Lumban Battery Energy Storage	BESS	Cell Power Energy Corporation	Lumban, Laguna	Laguna	IV-A	20.000	TBD	TBD	

Notes:
TBD - To be determined
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 28 February 2025

For inquiries, please contact the following:
DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com
DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph