

VISAYAS INDICATIVE POWER PROJECTS
As of 31 March 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL						251.000			
Therma Visayas, Inc. Coal - Fired Power Plant Expansion Project	Coal	Therma Visayas, Inc.	Sitio Looc, Barangay Bato, Toledo City, Cebu	Cebu	VII	169.000	Sep 2027	Jun 2028	1. Limited, difficult, and more expensive insurance coverage. 2. Limited in financing or bank providing loans for coal projects. 3. Limited OEMs supplying coal projects with the support of bank guarantees and securities.
TPC-1B Circulating Fluidized Bed Coal-Fired Power Plant	Coal	Toledo Power Co.	Brgy. Daanlungsod, Toledo City, Cebu	Cebu	VII	82.000	Sep 2028	Nov 2028	
OIL-BASED						0.000			
GEOTHERMAL						40.000			
Dauin Geothermal Project	Geothermal	Energy Development Corporation	Dauin, Negros Oriental	Negros Oriental	NIR	40.000	TBD	TBD	
HYDRO						496.200			
Malugo Hydroelectric Power Project	Hydro	Vivant-Malogo Hydropower, Inc.	Silay City, Negros Occidental	Negros Occidental	NIR	6.000	2028	2028	Ongoing Development activities
Lower Himogaan Hydroelectric Power Project	Hydro	LGU of Sagay	Sagay City, Negros Occidental	Negros Occidental	NIR	4.000	2028	2028	Ongoing Development activities
Bago 1 Hydroelectric Power Project	Hydro	Alsons Energy Development Corporation	San Carlos City, Negros Occidental	Negros Occidental	NIR	9.600	2028	2028	Ongoing Development activities
Bago 2 Hydroelectric Power Project	Hydro	Alsons Energy Development Corporation	San Carlos City & Murcia, Negros Occidental	Negros Occidental	NIR	10.000	2028	2028	Ongoing Development activities
Maslog Hydroelectric Power Project	Hydro	Iraya Energy Corporation	Maslog, Eastern Samar	Eastern Samar	VIII	40.000	2028	2028	Ongoing Development activities
Ilog Hydroelectric Power Project	Hydro	Phinma Energy Corp.	Mabinay, Negros Oriental	Negros Oriental	NIR	21.600	2028	2028	Ongoing Pre-development activities
Bago 3 Hydroelectric Power Project	Hydro	Alsons Energy Development Corporation	Murcia and Salvador Benedicto, Negros Occidental	Negros Occidental	NIR	15.000	2028	2028	Ongoing Development activities
Casapa River Hydroelectric Power Project	Hydro	ReliantHydro Power Corp.	Maslog, Eastern Samar	Eastern Samar	VIII	10.000	2028	2028	Ongoing Pre-development activities
Lower Buhid Hydroelectric Power Project	Hydro	Buhid Hydroenergy Corporation	Maydolong, Eastern Samar	Eastern Samar	VIII	20.000	2028	2028	Ongoing Development activities
Aklan Pumped-Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Malay, Aklan	Aklan	VI	300.000	2032	2032	Ongoing Development activities
BIOMASS						15.000			
15,000-MW Panay Biomass Plant Project	Biomass	Pipinas Renewable Energy Corporation	Barotac Viejo, Iloilo	Iloilo	VI	15.000	Jun 2028	Aug 2028	With pending SIS, Ongoing securing of permits and licences
SOLAR						3444.241			
San Miguel Solar Power Project	Solar	Sunpalo Solar Energy Inc.	San Miguel, Leyte	Leyte	VIII	80.000	Oct 2025	Oct 2025	138 kV Babatngon Substation of NGCP
Biliran Solar Power Project	Solar	E&P Green Energy, Inc.	Biliran, Biliran	Biliran	VIII	20.000	Jun 2025	Dec 2025	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 85% completed Procurement of EPC - 100% completed
Kananga-Ormoc Solar Power Project	Solar	Solar Philippines Visayas Corporation	Kananga and Ormoc City, Leyte	Leyte	VIII	660.000	Oct 2025	Dec 2025	Remaining/Non-GEA Capacity
Ajuy 1 Solar Power Project	Solar	Joy-Nostalg Solaris Incorporated	Brgy. Tipacala, Ajuy, Iloilo	Iloilo	VI	13.750	Dec 2025	Jan 2026	Remaining/Non-GEA Capacity
Victorias Ground Mounted Solar PV Project	Solar	Victorias Green Energy Corp.	Victorias City, Negros Occidental	Negros Occidental	NIR	5.000	Dec 2025	Jan 2026	
SAGAY SOLAR ON WATER PV POWER PLANT	Solar	LAKE SUNENERGY INC.	Sagay City, Negros Occidental	Negros Occidental	NIR	101.200	Jun 2026	Sep 2026	
Bantayan Island Solar Power Plant	Solar	SolEnergy Generation Corporation	Bantayan, Cebu	Cebu	VII	5.000	Sep 2026	Oct 2026	with BESS 10,000MW/2,000MWh
Bohol Solar Power Project	Solar	Bohol Renewable Power Corp.	Ubay, Bohol	Bohol	VII	17.500	Jan 2026	Oct 2026	
Manapla Solar Power Project	Solar	Victorias Green Energy Corp.	Manapla, Negros Occidental	Negros Occidental	NIR	120.295	Oct 2026	Nov 2026	
All Home AI Builders Bacolod Solar Power Project	Solar	Kratos RES, Inc.	Negros Occidental, Bacolod, Mandalagan	Negros Occidental	NIR	0.240	Dec 2026	Dec 2026	
Luca Solar Power Project	Solar	Apolaki Eight Inc.	Barangay Luca, Ajuy, Iloilo	Iloilo	VI	40.000	Sep 2026	Dec 2026	Remaining/Non-GEA Capacity
Ubay Solar Power Project	Solar	Ubay Solar Corp.	Ubay, Bohol	Bohol	VII	137.480	Sep 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 50% completed Financial Closing - 10% completed Procurement of EPC - 20%
Pontevedra Solar Power Project	Solar	UPGRADE ENERGY PHILIPPINES INC	Brgy. Intungcan, Pontevedra, Capiz	Capiz	VI	36.400	Nov 2026	Feb 2027	
Barotac Viejo Solar Power Plant	Solar	Magallanes Solar Energy Corp.	Barotac Viejo, Iloilo	Iloilo	VI	175.287	Dec 2026	Mar 2027	Acquisition of possessory rights - 100% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 70% completed Endorsement to NGA - 40% completed Financial closing - 10% completed Procurement of EPC - 20%
IPC Solar Power Project	Solar	IloiloPower Corporation	Dumangas, Iloilo	Iloilo	VI	10.000	Dec 2026	Jun 2027	
Victoria Green Power Corporation Solar PV Power Plant	Solar	Victoria Green Power Corporation	Babatngon, Leyte	Leyte	VIII	31.250	Feb 2027	Aug 2027	
Sikatuna Solar Power Plant	Solar	Bohol Solar Energy Inc.	Sikatuna and Balilihan, Bohol	Bohol	VII	37.884	Mar 2027	Dec 2027	
Haribon Floating Solar Power Project	Solar	TPI Azimuth 4 Corporation	Offshore of Cebu	Cebu	VIII	22.000	Apr 2027	Jan 2028	
TPC 1-San Carlos 2 Solar Power Project	Solar	TPC 1 Corp	City of San Carlos, Province of Negros Occidental	Negros Occidental	NIR	49.350	May 2027	Feb 2028	
Luna Solar Power Project	Solar	South Cleanergy Inc.	Cadiz City, Negros Occidental	Negros Occidental	NIR	171.110	Sep 2027	Mar 2028	Acquisition of possessory rights - 0% Acquisition of LGU resolution of support - 0% Conduct of SIS/DIS - 0% Endorsement to NGA - 0% completed Financial closing - 0% Procurement of EPC - 0%
Victorias Solar Power Project	Solar	Victorias Green Energy Corp.	Victorias City, Negros Occidental	Negros Occidental	NIR	85.925	May 2028	May 2028	
Cadiz Solar Power Project	Solar	Visayas Cleanergy Inc.	Cadiz City, Negros Occidental	Negros Occidental	NIR	297.000	Mar 2028	Jun 2028	with integration of BESS 114.000MWp/390.254MWh
Zamboanguita Solar Power Project	Solar	Zamboanguita Solar Power Corp.	Zamboanguita and Siaton, Negros Oriental	Negros Oriental	NIR	50.100	Jun 2028	Sep 2028	
ZMW San Vicente Ubay Solar Power Plant	Solar	ZMW Group Corp.	Ubay, Bohol	Bohol	VII	200.400	Jun 2028	Sep 2028	

VISAYAS INDICATIVE POWER PROJECTS
As of 31 March 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Ubay Solar Power Project	Solar	Cleanergy 1, Inc.	Ubay, Bohol	Bohol	VII	138.600	Jun 2028	Dec 2028	Acquisition of possessory rights - 0% Acquisition of LGU resolution of support - 0% Conduct of SIS/DIS - 0% Endorsement to NGA - 100% completed Financial closing - 0% Procurement of EPC - 0%
Daanbantayan Solar Power Project	Solar	Freya Renewables Inc.	Daanbantayan, Cebu	Cebu	VII	150.000	Sep 2028	Feb 2029	
Liloan Solar Power Project	Solar	Maaraw Renewable Energy Corporation	Liloan, Cebu	Cebu	VII	266.880	Oct 2028	Apr 2029	
Isabel Solar Power Project	Solar	Solar Philippines Visayas Corporation	Kananga and Ormoc City, Leyte	Leyte	VIII	68.850	Dec 2028	May 2029	
Toledo Alpha Solar Power Project	Solar	Freya Renewables Inc.	Toledo City, Cebu	Cebu	VII	149.140	Dec 2028	May 2029	
Medellin Solar Power Project	Solar	Sinag Solar Power Corporation	Medellin and Daanbantayan, Cebu	Cebu	VII	303.600	Dec 2028	Jun 2029	Acquisition of possessory rights - 0% Acquisition of LGU resolution of support - 0% Conduct of SIS/DIS - 0% Endorsement to NGA - 100% completed Financial closing - 0% Procurement of EPC - 0%
WIND						20563.950			
Sibunag Wind Power Project	Wind	Ganubis Renewable Energy, Inc.	Sibunag, Guimaras	Guimaras	VI	103.500	Jul 2028	Apr 2025	N.A.
San Isidro Wind Power Project	Wind	Lihangin Wind Energy Corp.	San Isidro, Northern Samar	Northern Samar	VIII	206.250	Aug 2025	Sep 2025	With approved change of capacity from 150 to 206.25MW on 06 August 2024
Pulupandan Wind Power Project	Wind	FirstMaxpower International Corporation	Pulupandan, Negros Occidental	Negros Occidental	NIR	50.000	Dec 2025	Feb 2026	
Aklan Wind Power Project	Wind	Tri-Conti Elements Corp.	Nabas, Malay, Aklan	Aklan	VI	75.600	Apr 2026	Jun 2026	- Overlap with NGCP (with ad hoc meeting on 16 Aug 2024) - FLaG Expansion/Amendment - TL ROW - Jetty Port 23 Sep 2024 - Approved amended capacity and contract area (Original date of approval of DOC is on 11 Aug 2016) - Per NGCP during the 13th AHCTP on 30 January 2025, NGCP will adjust the affected transmission tower, on-going acquisition of SLUP with the DENR
Tanjay Wind Power Project	Wind	Inner Channel Wind Power Corp.	Bais, Bayawan, Tanjay, Pamplona, Negros Oriental	Negros Oriental	NIR	45.000	Nov 2026	Jan 2027	Revalidation of SIS and Facility Study included in the Pre-Construction Stage of the approved 5-Year Work Plan.
Ajuy Wind Farm Project	Wind	Apolaki One Inc.	Ajuy, Barotac Viejo, and Lemery, Iloilo	Iloilo	VI	200.000	Oct 2027	Dec 2027	- Difficulty in securing land documents
Ibajay Wind Energy Project	Wind	The Blue Circle Philippines Mindoro Corp.	Nabas and Ibajay, Province of Aklan; and Pandan, Province of Antique	Aklan & Antique	VI	80.600	Oct 2027	Dec 2027	
Lavezares Wind Project	Wind	Envision Energy Philippines Corporation	Lavezares, Rosario, Victoria and Allen, Northern Samar	Northern Samar	VIII	200.000	Dec 2027	Mar 2028	- Endorsed by EPIMB to NGCP for the Clearance to undertake SIS on 15 April 2024
Negros Occidental Wind Farm Project	Wind	Apolaki One Inc.	Manapla, Victorias City, E.B. Magalona, and Cadiz City, Negros Occidental	Negros Occidental	NIR	300.000	Dec 2027	Mar 2028	- with request to change of capacity from 150MW to 300MW dated 10 Oct 2023 - Endorsed by EPIMB to NGCP for the Clearance to undertake SIS on 29 Nov 2023 - Difficulty in securing land documents - difficulty in site access
Kandungaw Wind Power Project	Wind	MC Project Solutions Inc.	Badian, and Dalaguete, Cebu	Cebu	VII	100.000	Jul 2028	Oct 2028	
Malay Wind Power Project	Wind	Vent Fort Energy Corp.	Malay and Buruanga, Aklan	Aklan	VI	500.000	Jun 2028	Oct 2028	Phase 1 - 100MW NGCP Unidos (NGCP Proposed) 10km 230kV TL Phase 2 - 400MW NGCP Unidos (NGCP Proposed) Catlican Seaport
Caluya Wind Power Project	Wind	The Blue Circle Philippines Mindoro Corp.	Offshore and Onshore of Caluya, Antique	Antique	VI	967.000	Oct 2028	Dec 2028	
Sibonga Wind Farm Project	Wind	Apolaki One Inc.	Sibonga, Barili, and Dumanjug, Cebu	Cebu	VII	50.000	Oct 2028	Dec 2028	- high elevation - Difficulty in securing land documents
Samar Norte Offshore Wind Power Project	Wind	CI NMF (PH) Corp.	Provinces of Northern Samar	Northern Samar	VIII	650.000	Mar 2030	Dec 2028	1. Securing Large Scale Grid Connection by 2028 2. Timely development of Ports 3. REPA Bankability and Performance 4. Pre-Development ECC 5. Tenurial Rights for seabed/foreshore land
Sebaste Offshore Wind Farm	Wind	Airstream Renewables Corp.	Offshore of Antique and Aklan	Aklan	VI	300.000	Dec 2028	Jan 2029	
Valencia Wind Power Project	Wind	Stark Wind Energy Corp.	Garcia Hernandez and Valencia, Bohol	Bohol	VIII	200.000	Jan 2028	Apr 2029	
Ginatilan Wind Power Project	Wind	Tech Energie Reserves, Inc.	Ginatilan, Samboan, Malabuyoc, and Oslob, Cebu	Cebu	VII	100.000	Sep 2028	Sep 2029	
Bohol Wind Power Project	Wind	First Gen Visayas Energy Inc.	Ubay and San Miguel, Bohol	Bohol	VII	100.000	Sep 2029	Nov 2029	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall iss its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Malabuyoc Wind Power Project	Wind	Tech Energie Reserves, Inc.	Malabuyoc, Alegria, Ginatilan, Oslob, and Boljoon, Cebu	Cebu	VII	100.000	Sep 2029	Nov 2029	
Bohol 2 Anda Wind Power Project	Wind	Tri-Conti ECC Renewables Corporation	Anda, Candijay and Guildulman, Bohol	Bohol	VII	50.000	Dec 2028	Dec 2029	- jetty port - Land ownership as identified Public Land (no identified owner under A&D) - Timberland with Patent - Transmission Line Route - Land
Guimaras 1 Offshore Wind Power Project	Wind	Energy Development Corporation	Province of Guimaras	Guimaras	VI	582.000	Oct 2029	Dec 2029	Ongoing industry development
Guimaras Onshore Wind Power Project	Wind	Energy Development Corporation	Buenavista, San Lorenzo, Sibunag, and Nueva Valencia, Guimaras	Guimaras	VI	100.000	Oct 2029	Dec 2029	N.A.
Guimaras-Negros Occidental Offshore Wind Power Project	Wind	Energy Development Corporation	Provinces of Guimaras and Negros Occidental	Negros Occidental	NIR	600.000	Oct 2029	Dec 2029	
Iloilo-Guimaras Offshore Wind Power Project	Wind	Energy Development Corporation	Provinces of Iloilo, Guimaras and Negros Occidental	Guimaras & Negros Occidental	VI and NIR	1000.000	Oct 2029	Dec 2029	N.A.

VISAYAS INDICATIVE POWER PROJECTS
As of 31 March 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Guimaras Strait Wind Power Project	Wind	Triconti Southwind Corporation	Province of Negros Occidental	Negros Occidental	NIR	600.000	Dec 2028	Dec 2029	- Possessory Rights over the Project Area and Foreshore Area for ECC Application (Seabed) - CAAP height limitations - Overlap with MGB permits
Buenavista Wind Power Project	Wind	First Gen Visayas Energy Inc.	Buenavista, Guimaras	Guimaras	VI	100.000	Sep 2029	Jan 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation is completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Concepcion Wind Power Project	Wind	First Gen Visayas Energy Inc.	Concepcion, Iloilo	Iloilo	VI	100.000	Oct 2029	Feb 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation is completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Kabankalan Wind Power Project	Wind	First Gen Visayas Energy Inc.	Kabankalan City, Negros Occidental; Ayungon, Negros Oriental	Negros Oriental	NIR	100.000	Oct 2029	Feb 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation is completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Negros Wind Power Project	Wind	First Gen Visayas Energy Inc.	City of Himamaylan and Binalbagan, Negros Occidental; La Libertad, Jimalalud, Tayasan, and Ayungon, Negros Oriental	Negros Oriental	NIR	100.000	Nov 2029	Mar 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation is completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Bais Wind Power Project	Wind	First Gen Visayas Energy Inc.	Bais and Tanjay, Negros Occidental	Negros Occidental	NIR	100.000	Apr 2030	Apr 2030	None
Antique Onshore Wind Power Project	Wind	wpd Philippines Onshore, Inc.	Provinces of Antique and Aklan	Antique and Aklan	VI	150.000	Jun 2030	Aug 2030	The WESC No. 2023-04-277 with COR No. WESC 2023-04-277, awarded on 21 May 2023, was converted to OnWESC No. 2024-11-438 under the Revised Omnibus Guidelines on 21 November 2024.
Aklan Wind Power Project	Wind	First Gen Visayas Energy Inc.	Ibajay, Tangalan, Makato, and Malinao, Aklan	Aklan	VI	100.000	Apr 2030	Aug 2030	None
Guimaras Strait Wind Power Project	Wind	First Gen Visayas Energy Inc.	Offshore of Ajuy and Concepcion, Iloilo	Iloilo	VI	100.000	May 2030	Sep 2030	Clarity on jurisdiction for Right-Of-Way acquisition; Permits and authorization, including requirements, for offshore wind development
Guimaras Strait II Wind Power Project	Wind	Jet Stream Windkraft Corporation	Offshore of Negros Occidental and Iloilo Provinces	Iloilo	VI	600.000	Oct 2030	Dec 2030	- Possessory Rights over the Project Area and Foreshore Area for ECC Application (Seabed) - CAAP height limitations - Overlap with MGB permits
Haraya IV - Negros Occidental Offshore Wind Project	Wind	Haraya Wind Energy Corporation	Province of Negros Occidental	Negros Occidental	NIR	1215.000	May 2030	Mar 2031	As per initial environmental screening, the Project overlaps the Negros Occidental Coastal Wetlands Conservation Area (NOCWCA), a RAMSAR site of international importance.
Oton Bank Offshore Wind Power Project	Wind	Earth Sol Power Corp.	Provinces of Iloilo and Guimaras	Guimaras	VI	510.000	Jun 2031	Jun 2031	
San Dionisio Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Dionisio, Iloilo	Iloilo	VI	100.000	Apr 2031	Aug 2031	
Lemery Wind Power Project	Wind	First Gen Visayas Energy Inc.	Lemery, Iloilo	Iloilo	VI	100.000	Apr 2031	Aug 2031	
San Lorenzo Bank Offshore Wind Project	Wind	Earth Sol Power Corp.	Provinces of Iloilo, Guimaras, and Negros Occidental	Iloilo, Guimaras, and Negros Occidental	VI and NIR	593.000	Sep 2031	Sep 2031	
San Enrique Bank Offshore Wind Project	Wind	Earth Sol Power Corp.	Provinces of Guimaras and Negros Occidental	Negros Occidental	NIR	500.000	Jul 2031	Sep 2031	Updated the capacity from 420MW to 500 based on the endorsement to EPIMB during the request for Clearance to Undertake SIS and results of SIS
GS4 Offshore Wind Power Project	Wind	Vind Energy Corp.	Province of Iloilo	Iloilo	VI	910.000	Aug 2031	Oct 2031	
Pandan Wind Energy Project	Wind	Viento Energy S Corp.	Pandan, Antique	Antique	VI	62.000	Oct 2028	Oct 2031	
GS1 Offshore Wind Project	Wind	Vind Energy Corp.	Province of Guimaras	Guimaras	VI	574.000	Aug 2031	Oct 2031	
Panay Wind Power Project	Wind	Basic Energy Corporation	Municipalities of San Joaquin and Miagao, Province of Iloilo; and Municipality of Hamtic, Province of Antique Barangays of Lawigan, Doldol, Igcadlum, Igcondao, Cata-an, San Luis, Amboyuan, Balabago, Igcabutong, Tioles, Pitogo, Cumarascas, Lombuyan, Antalon, Matambog, Iginisagon, and Roma, Municipality of San Joaquin; Barangays of Buenavista Sur, Igcatambor and Igdulaca, Municipality of Miag-ao, Province of Iloilo; and Barangays of Botbot and Pamandayan, Municipality of Hamtic, Province of Antique	Antique	VI	300.000	Dec 2031	Dec 2031	
East Panay Offshore Wind Power Project	Wind	BuhaWind Energy East Panay Corporation	Provinces of Iloilo and Guimaras	Iloilo & Guimaras	VI	990.000	Nov 2031	Jan 2032	
Negros Oriental Onshore and Offshore Wind Power Project	Wind	TOTALPower, Inc.	Dauin and Zamboangita, Negros Oriental	Negros Oriental	VII	3400.000	Jan 2032	Jan 2032	
GS2 Offshore Wind Power Project	Wind	Vind Energy Corp.	Province of Guimaras	Guimaras	VI	728.000	Oct 2030	Jun 2032	
Alegria Wind Power Project	Wind	MC Project Solutions Inc.	Alegria, Badian, Alcoy, and Dalaguete, Cebu	Cebu	VII	100.000	Jul 2028	Jul 2032	
Tamboho Bay Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Offshore and Onshore of Negros Oriental	Negros Oriental	NIR	922.000	Sep 2032	Nov 2032 (blank)	

VISAYAS INDICATIVE POWER PROJECTS
 As of 31 March 2025

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Iloilo Onshore Wind Power Project	Wind	wpd Philippines Onshore, Inc.	Alimodan, Leon, Tubungan, Igbaras and Miagao; Sibalom and San Remigio, Iloilo and Antique	Iloilo and Antique	VI	200.000	Mar 2033	Mar 2033	The WESC No. 2023-02-262 with COR No. WESC 2023-02-262, awarded on 28 March 2023, was converted to OnWESC No. 2024-12-441 under the Revised Omnibus Guidelines on 22 January 2025.
Guimbal Wind Power Project	Wind	Guimbal Wind Energy Corp.	Guimbal, Miagao, Igbaras, Tubungan and Tigbauan, Iloilo	Iloilo	VI	200.000	Mar 2033	May 2033	
Highlands Guimaras Wind Project	Wind	Freya Renewables Inc.	Sibunag, San Lorenzo and Jordan, Guimaras	Guimaras	VI	100.000	May 2033	Jul 2033	Unforeseen delays in schedule.
Bais Wind Project	Wind	Envision Energy Philippines Corporation	Bais City, Mabinay and Marjuyod, Negros Oriental	Negros Oriental	NIR	150.000	Nov 2033	Nov 2033	(blank)
Leyte Wind Project	Wind	Envision Energy Philippines Corporation	Leyte and Capoccan, Leyte	Leyte	VIII	200.000	Dec 2027	Nov 2033	
ENERGY STORAGE SYSTEM (ESS)						896.900			
Panay Battery Energy Storage Power Plant	BESS	SPC Island Power Corporation	Brgy. Tabugon, Dingle, Iloilo City	Iloilo	VI	49.900	Nov 2025	Nov 2025	Market condition. System Impact Study/Facilities Study completion and ECC issuance
Bohol Battery Energy Storage Power Plant	BESS	SPC Island Power Corporation	Brgy. Dampas, Tagbilaran City, Bohol	Bohol	VII	30.000	Nov 2025	Nov 2025	Market condition and System Impact Study/Facilities Study completion
Enerhiya Delas Islas I Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Amlan, Negros Oriental	Negros Oriental	NIR	40.000	Nov 2025	Dec 2025	
Enerhiya Delas Islas II Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Ormoc, Leyte	Leyte	VIII	40.000	Nov 2025	Dec 2025	
Enerhiya Delas Islas III Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Compostela, Cebu	Cebu	VII	40.000	Nov 2025	Dec 2025	
EAUC Energy Storage System Project	BESS	East Asia Utilities Corporation	Brgy. Ibo, Mactan Export Processing Zone I (MEPZ I), Lapu-lapu City, Cebu	Cebu	VII	30.000	Mar 2026	May 2026	
San Isidro Energy Storage Project	BESS	Helios Energy Storage Corp.	Brgy. Palanit, San Isidro, Northern Samar	Northern Samar	VIII	200.000	TBD	Dec 2026	
Cadiz Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Cadiz City, Negros Occidental	Negros Occidental	NIR	50.000	TBD	Jan 2027	
Ormoc Energy Storage Project	BESS	Helios Energy Storage Corp. (Formerly Horus Solar Energy Corp.)	Ormoc, Leyte	Leyte	VIII	50.000	TBD	Apr 2027	
Tinampa-an Energy Storage	BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Brgy. Tinampa-an, Cadiz City, Negros Occidental	Negros Occidental	NIR	50.000	TBD	Jun 2027	
Compostela Battery Energy Storage System	BESS	Global Business Power Corporation	Compostela, Cebu	Cebu	VII	7.500	TBD	2025	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Toledo Battery Energy Storage System	BESS	Global Business Power Corporation	Toledo City, Cebu	Cebu	VII	20.000	TBD	2025	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Tabango Battery Energy Storage System	BESS	Global Business Power Corporation	Tabango City, Leyte	Leyte	VIII	7.500	TBD	2027	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Dingle Battery Energy Storage System	BESS	Global Business Power Corporation	Dingle City, Iloilo	Iloilo	VI	20.000	TBD	2027	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Ubay Battery Energy Storage System	BESS	Global Business Power Corporation	Ubay City, Bohol	Bohol	VII	20.000	TBD	2027	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Sta. Barbara Battery Energy Storage System Project	BESS	Global Business Power Corporation	Sta. Barbara, Iloilo	Iloilo	VI	20.000	TBD	TBD	Finalization of off-taker and land
Calbayog Energy Storage Power Plant	BESS	Cell Power Energy Corporation	Calbayog, Samar	Samar	VIII	30.000	TBD	TBD	
Daanbantayan Energy Storage Power Project	BESS	Cell Power Energy Corporation	Daanbantayan, Cebu	Cebu	VII	20.000	TBD	TBD	
Padayon (CPPC) Energy Storage Project	BESS	Cell Power Energy Corporation	Brgy. Ermita, Cebu City, Cebu	Cebu	VII	20.000	TBD	TBD	
Naga (Pandora) Battery Energy Storage	BESS	Cell Power Energy Corporation	Naga City, Cebu	Cebu	VII	20.000	TBD	TBD	
Pandora 2 Integrated Energy Storage Project	BESS	Therma Power Visayas, Inc.	Barangay Colon, Naga City, Cebu	Cebu	VII	42.000	TBD	TBD	
Santander Energy Storage Project	BESS	Cell Power Energy Corporation	Santander Cebu	Cebu	VII	30.000	TBD	TBD	
Santa Rita Energy Storage Project	BESS	Cell Power Energy Corporation	Santa Rita, Samar	Samar	VIII	30.000	TBD	TBD	
Tabango Energy Storage Project	BESS	Cell Power Energy Corporation	Tabango, Leyte	Leyte	VIII	30.000	TBD	TBD	

Notes:
 TBD - To be determined
 Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 March 2025

For inquiries, please contact the following:
 DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas,and BESS) - doe.epimb.powerprojects@gmail.com
 DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph